

STORM WATER POLLUTION PREVENTION PLAN (SWPPP)

AMENDMENT

| | |
|--------------------------|--|
| DATE: | May 5, 2014 |
| PROJECT NAME: | 1901 East First Street |
| REASON FOR AMENDMENT: | Construction Phase and Project Schedule |
| WDID NO.: | 8 30C366709 |
| PROJECT AREA: | 5.18 acres disturbed |
| ORIGINATOR: | Fusco Engineering, Inc. |
| | 1 Construction Phase SWPPP Exhibits (Appendix B) |
| | 2 Risk Assessment (Appendix C) |
| | 3 SWPPP Amendment Log (Appendix E) |
| | 4 BMP Implementation Schedule (Appendix H) |
| ATTACHMENTS: | |

DESCRIPTION OF UPDATE:

Amend the following sections:

- 1.1 Introduction
- 1.11 References
- 2.1 Project and Site Description
- 2.3 Table 2.4 Sediment Risk Factor Summary
- 2.4 Construction Schedule
- 3.2 SWPPP Exhibits
- Appendices B, C, E, & H

CERTIFICATION

QUALIFIED SWPPP DEVELOPER (QSD) CERTIFICATION

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system or those person(s) directly responsible for gathering the information, to the best of my knowledge and belief, the information submitted is, true, accurate, and complete.

I am aware that there are significant penalties for submitting false information, including the possibility for fine and imprisonment for knowing violations."

PREPARED BY: Fuscoe Engineering, Inc.



Signature

05/02/2014

Date

Lynn Kubasek, CPESC, QSD #00573
Stormwater Specialist

Fuscoe Engineering, Inc.
16795 Von Karman, Suite 100
Irvine, CA 92618
949.474.1960
lkubasek@fuscoe.com



OWNER / LEGALLY RESPONSIBLE PERSON (LRP) CERTIFICATION

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, to the best of my knowledge and belief, the information submitted is, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Signature

Date

Peter Zak
Vice President

Lyon Communities
4901 Birch Street
Newport Beach, CA 92660
949.838.1244
peterzak@lyon1.com

AMENDMENT

for

1901 EAST FIRST STREET APARTMENTS

The following revisions are hereby incorporated into the Storm Water Pollution Prevention Plan (SWPPP) for 1901 E. First St. Apts. Demolition Phase SWPPP dated June, 2013 (herein referred to as "original SWPPP").

1. SWPPP REQUIREMENTS

1.1. INTRODUCTION

This SWPPP Amendment has been prepared to provide specifications for the management of both storm water and non-storm water discharges during the construction of the 1901 First Street residential project. The original SWPPP prepared for the project, dated June, 2013, included the demolition of the existing apartment building and associated underground utilities.

The project is classified as a redevelopment project with a variety of existing condition constraints that control the proposed development design. The original condition included a 5.02 acre fully built out site with an existing 2-story building and a 4-level 660 space parking structure. As part of the redevelopment process and entitlement approvals, the 2-story building was demolished and the parking structure was preserved. Under the proposed condition, apartments and retail units will be constructed in the place of the 2-story building and around the existing parking structure to remain.

This SWPPP amendment covers vertical construction, utilities and final stabilization of the project which includes the construction of 256 apartment units. 242 units will be constructed within three 5-story buildings on the central and west sections of the site. In addition, 14 town home units, three stories in heights are proposed at the south and east sides of the parking structure. Adjacent land uses includes office and retail.

This Amendment has been developed as required under State Water Resource Control Board (SWRCB) Order No. 2009-0009-DWQ National Pollutant Discharge Elimination System (NPDES) General Permit No CA. S000002 (herein referred to as the General Construction Permit or CGP), and in accordance with good engineering practices.

1.2. SWPPP OBJECTIVES

No change.

1.3. PERMIT REGISTRATION DOCUMENTS

No change. The current approved WDID included the construction disturbed area for the entire property, including all construction activities.

1.4. SWPPP AVAILABILITY AND IMPLEMENTATION

No change.

1.5. SWPPP AMENDMENTS

No change. A copy of the updated SWPPP Amendment Log is attached. A copy of this Amendment shall be kept with the original SWPPP document at all times.

1.6. RETENTION OF RECORDS

No change.

1.7. REQUIRED NON-COMPLIANCE REPORTING

No change

1.8. ANNUAL REPORT

No change.

1.9. CHANGES TO PERMIT COVERAGE

No change. The current approved WDID included the construction disturbed area for the entire property, including the Construction Phase.

1.10. NOTICE OF TERMINATION

No change.

1.11. REFERENCES, PERMITS AND GOVERNING DOCUMENTS

The following documents are included as reference:

- Fuscoe Engineering, Inc. "Storm Water Pollution Prevention Plan 1901 East First Street Apartments. Demolition Phase SWPPP", Prepared for Lyon Communities. June 2014
- Fuscoe Engineering Inc. "Final Water Quality Management Plan (WQMP) 1901 East 1st Street" Date Prepared: December 17, 2013. Date Revised: March 31, 2014

2. PROJECT INFORMATION

2.1. PROJECT AND SITE DESCRIPTION

2.1.1. Project Description

The proposed 1901 East 1st Street project site encompasses approximately 5.02 acres in the City of Santa Ana. The project site is bounded by Cabrillo Park Drive to the west, E. 4th Street to the north, N. Golden Circle Drive to the east and E. 1st St to the south.

The project is classified as a redevelopment project with a variety of existing condition constraints that control the proposed development design. The original condition included a 5.02 acre fully built out site with an existing 2-story building and a 4-level 660 space parking structure. As part of the redevelopment process and entitlement approvals, the 2-story building was demolished and the parking structure was preserved. Under the proposed condition, apartments and retail units will be constructed in the place of the 2-story building and around the existing parking structure to remain.

This SWPPP amendment covers vertical construction, utilities and final stabilization of the project including the construction of 256 apartment units. 242 units will be constructed within three 5-story buildings on the central and west sections of the site. In addition, 14 town home units, three stories in heights are proposed at the south and east sides of the parking structure.

2.1.2. Site Description

No change.

2.1.3. Existing Drainage Conditions

No change.

2.1.4. Proposed Drainage Conditions

No change.

2.1.5. Geology and Groundwater

No change.

2.1.6. Environmentally Sensitive Site Conditions

No change.

2.1.7. Site Plan

No change.

2.2. STORM WATER RUN-ON FROM OFF-SITE AREAS

No change.

2.3. FINDINGS OF THE CONSTRUCTION SITE SEDIMENT & RECEIVING WATER RISK DETERMINATION

The risk assessment included in the original SWPPP assumed demolition only. This SWPPP includes a revised risk assessment for the production construction schedule.

To determine the Sediment Risk for the Town Centre project, the hand calculation via EPA Fact Sheet 3.1 and GIS Map Methods were utilized. Table 2.4 summarizes the results of the Sediment Risk Analysis performed for the project. Supporting details and calculations are provided in Appendix C.

Table 2.4 *Sediment Risk Factor Summary*

| <i>Parameter</i> | <i>Method Used</i> | <i>Result</i> |
|---|---|---------------|
| R Factor | Hand Calculation per EPA Fact Sheet 3.1 | 72.93 |
| K Factor | GIS Map Method | 0.32 |
| LS Factor | GIS Map Method | 0.65 |
| Watershed Erosion Estimate (in tons/acre) | | 15.16 |
| Overall Sediment Risk | | Medium |

The Project remains Risk Level 2.

2.4. CONSTRUCTION SCHEDULE

Demolition and rough grading began in June 2013. Construction is anticipated to begin June 2014. It is estimated that the project will be completed by December 2015. The construction activity schedule for the El Paseo project is provided in Appendix H of the project SWPPP. A schedule for BMP implementation is also included in Appendix H.

2.5. POTENTIAL CONSTRUCTION SITE POLLUTANT SOURCES

No change.

2.6. IDENTIFICATION OF NON-STORM WATER DISCHARGES

No change.

3. BEST MANAGEMENT PRACTICES (BMPS)

3.1. SCHEDULE FOR BMP IMPLEMENTATION

No change.

3.2. SWPPP EXHIBITS

Revised SWPPP Exhibits are attached to this Amendment, to be included in Appendix B. The maps show existing topography, identify grading areas and the location of erosion control measures, such as perimeter controls and storm drain inlet protection measures for construction areas. These maps are to be updated by the Contractor continually throughout construction of the project, as each phase of construction commences to reflect current BMP conditions. Updates may be made by hand in the field, and shall be initialed and dated. Copies of updated maps shall be included with this SWPPP.

3.3. EROSION CONTROL AND SEDIMENT CONTROL

3.3.1. Erosion Control BMPs

No change. Refer to Section 3.3.1 of the original SWPPP for descriptions of erosion control BMPs to be implemented on the project site for construction activities.

3.3.2. Sediment Control BMPs

No change. Refer to Section 3.3.2 of the original SWPPP for descriptions of sediment control BMPs to be implemented on the project site for construction activities.

3.3.3. Tracking Control BMPs

No change. Refer to Section 3.3.3 of the original SWPPP for descriptions of tracking control BMPs to be implemented on the project site for construction activities.

3.3.4. Wind Erosion Control BMPs

No change. Refer to Section 3.3.4 of the original SWPPP for descriptions of wind erosion control BMPs to be implemented on the project site for construction activities.

3.4. NON-STORM WATER AND MATERIAL MANAGEMENT

3.4.1. Non-Storm Water Management BMPs

No change. Refer to Section 3.4.1 of the original SWPPP for descriptions of other non-storm water and material management BMPs to be implemented on the project site for construction activities.

3.4.2. Material and Waste Management BMPs

No change. Refer to Section 3.4.2 of the original SWPPP for descriptions of material and waste management BMPs to be implemented on the project site for construction activities.

3.5. POST-CONSTRUCTION STORM WATER MANAGEMENT MEASURES

Table 3.7 *Non-Structural Source Control BMPs*

| <i>BMP Name</i> | <i>Description</i> |
|---|---|
| N1 Education for Property Owners, Tenants and Occupants | Educational materials will be provided to tenants, including brochures and restrictions to reduce pollutants from reaching the storm drain system. Examples include tips for pet care, household tips, and proper household hazardous waste disposal. Tenants will be provided with these materials by the property management prior to occupancy, and periodically thereafter. Refer to Section VII for a list of materials available. Additional materials are available through the County of Orange Stormwater Program website (http://ocwatersheds.com/PublicEd/) and the California Stormwater Quality Association's (CASQA) BMP Handbooks (http://www.cabmphandbooks.com/). Tenants will be provided these materials by the Owner prior to occupancy and periodically thereafter. |
| N2 Activity Restrictions | The property owner shall restrict activities that have the potential to create adverse impacts on water quality. Activities include, but are not limited to: prohibiting vehicle maintenance activities within the parking garage, prohibiting long-term parking without prior authorization, and prohibiting outdoor vehicle washing on the premises. |
| N3 Common Area Landscape Management | Management programs will be designed and implemented by the Owner to maintain all the common areas within the project site. These programs will cover how to reduce the potential pollutant sources of fertilizer and pesticide uses, utilization of water-efficient landscaping practices and proper disposal of landscape wastes by the Owner and/or contractors. |

| <i>BMP Name</i> | <i>Description</i> |
|--|---|
| N4 BMP Maintenance | The Owner will be responsible for the implementation and maintenance of each applicable LID and structural BMP prescribed for the project. Inspection and maintenance will be carried out by property management staff and/or contractors. Details on BMP maintenance are provided in Section V the project WQMP. |
| N11 Common Area Litter Control | The Owner will be responsible for performing trash pickup and sweeping of littered common areas on a weekly basis or whenever necessary. Responsibilities will also include noting improper disposal materials by the public and reporting such violations for investigation. |
| N12 Employee Training | All employees of the Owner and any contractors will require training to ensure that employees are aware of maintenance activities that may result in pollutants reaching the storm drain. Training will include, but not be limited to, spill cleanup procedures, proper waste disposal, housekeeping practices, etc. |
| N14 Common Area Catch Basin Inspection | All on-site catch basin inlets shall be inspected and maintained by the Owner at least once a year, prior to the rainy season, no later than October 1st of each year. |
| N15 Street Sweeping Private Streets and Parking Lots | The Owner shall be responsible for the street sweeping of all private drive aisles and parking areas within the project quarterly, and prior to the rainy season, no later than October 1st of each year. |

Table 3.8 *Structural Source Control BMPs*

| <i>BMP Name</i> | <i>Description</i> |
|---|--|
| S1, SD-13, Provide storm drain system stenciling and signage | The Owner will be responsible for the stenciling of all on-site catch basins to include a legible message such as "No Dumping - Drains to Ocean". The Owner will be responsible for maintaining and replacement of signage when necessary. |
| S4, SD-12, Use efficient irrigation systems & landscape design, water conservation, smart controllers, and source control | The Owner will be responsible for the installation and maintenance of all common landscape areas utilizing similar planting materials with similar water requirements to reduce excess irrigation runoff. The Owner will be responsible for implementing all efficient irrigation systems for common area landscaping including, but not limited to, provisions for water sensors and programmable irrigation cycles. This includes smart timers, rain sensors, and moisture shut-off valves. The irrigation systems shall be in conformance with water efficiency guidelines. Systems shall be tested twice per year, and water used during testing/flushing shall not be discharged to the storm drain system. |

Table 3.9 *Structural Treatment Control BMPs*

| <i>BMP Name</i> | <i>Description</i> |
|---|--|
| BIO-7, Proprietary Biotreatment: Modular Wetlands | Low flows will be diverted to the Modular Wetland System (MWS) unit located along the east side of the project near Cabrillo Park Drive within the public open space. These treated flows will be pumped to the street. The MWS unit shall be maintained in accordance with manufacturer's specifications. The system shall be inspected at a minimum of once every six months, prior to the start of the rainy season (October 1) each year, and after major storm events. Typical maintenance includes removing trash & debris from the catch basin screening filter (by hand), removal of sediment and solids in the settlement chamber (vacuum truck), replacement of the BioMediaGREENTM filter cartridge, and replacement of the BioMediaGREENTM drain down filter (if equipped). In addition, plants within the wetland chamber will require trimming as needed in conjunction with routine landscape maintenance activities. No fertilizer shall be used in this chamber. Wetland chamber should be inspected during rain events to verify flow through the system. If little to no flow is observed from the lower valve or orifice plate, the wetland media may require replacement. If prior treatment stages are properly maintained, the life of the wetland media can be up to 20 years. |
| TRT-2, Roof Downspout Filter | Eight (8) Bioclean Downspout filters will be used to treat the existing parking structure (see SWPPP exhibits for locations). Maintenance will include cleaning and removing debris minimum of four (4) times per year, and replacing hydrocarbon booms a minimum of once per year. Evaluation of the hydrocarbon boom shall be performed at each cleaning. If the boom is filled with hydrocarbons and oils it should be replaced. Transport all debris, trash, organics and sediments to approved facility for disposal in accordance with local and state requirements |

The East 1st Street Apartment project is exempt from the post-construction water balance standards outlined in Section XIII of the General Permit, since the project is subject to the post-construction requirements of the Phase I municipal separate storm sewer system (MS4) permit approved for the region (Santa Ana RWQCB Order No. R8-2009-0030). Refer to the original SWPPP Section 3.5 and the project-specific WQMP for further details.

4. BMP INSPECTION, MAINTENANCE, AND RAIN EVENT ACTION PLANS (REAPS)

4.1. BMP INSPECTION AND MAINTENANCE

No change.

4.2. RAIN EVENT ACTION PLANS (REAPs)

No change. Since the project remains at Risk Level 2, Rain Event Action Plans (REAPs) are required to be prepared and implemented in accordance with Section 4.2 of the original SWPPP.

5. TRAINING

5.1. OVERVIEW

No change.

5.2. TRAINING REQUIREMENTS

No change.

6. RESPONSIBLE PARTIES AND OPERATORS

6.1. RESPONSIBLE PARTIES

No change.

6.2. CONTRACTOR LIST

No change.

7. CONSTRUCTION SITE MONITORING PROGRAM (CSMP)

7.1. PURPOSE

A Construction Site Monitoring Program (CSMP) was developed for the project site and included in Section 7 the original SWPPP dated June, 2013. Since the Risk Level for the project remains at Risk Level 2, the overall inspection and monitoring requirements outlined in the original SWPPP remain valid for the overall project.

7.2. APPLICABILITY OF PERMIT REQUIREMENTS

No change. As summarized under Section 2.3 of this SWPPP Amendment, the Project remains at Risk Level 2. Risk Level 2 sites have the following monitoring requirements in accordance with the General Permit:

Visual Monitoring/Inspections

- Visual monitoring for non-storm water discharges (quarterly)
- Baseline pre-rain event inspection (within 48 hours of qualifying rain events)
- BMP inspections (weekly and every 24 hours during extended storm events)
- Post-rain event inspection (within 2 business days after qualifying rain events)

Sampling & Analysis

- Effluent sampling for turbidity and pH (minimum 3 samples per day per discharge point per qualifying rain event)
- Contained rain water (at time of discharge)
- Non-visible pollutants, spills and/or BMP failures (within first 2 hours of discharge from site)
- Other (as required by dewatering permits, RWQCB or TMDLs)

7.3. NUMERIC ACTION LEVELS, EFFLUENT LIMITATIONS, AND DISCHARGE PROHIBITIONS

No change.

7.4. SAFETY

No change.

7.5. VISUAL MONITORING (INSPECTIONS)

No change.

7.6. WATER QUALITY SAMPLING AND ANALYSIS

No change.

7.7. WATERSHED MONITORING OPTION

No change.

7.8. QUALITY ASSURANCE AND QUALITY CONTROL (QA/QC)

No change.

7.9. REPORTING REQUIREMENTS AND RECORDS RETENTION

No change.

7.10. ACTIVE TREATMENT SYSTEMS (ATS) REQUIREMENTS


No change.

ATTACHMENTS

- Attachment 1** SWPPP Exhibits for Construction (to be included in Appendix B)
- Attachment 2** Revised Risk Level Assessment (to be included in Appendix C3)
- Attachment 3** SWPPP Amendment Log (to be included in Appendix E)
- Attachment 4** BMP Implementation Schedule (to be included in Appendix H)

APPENDIX B


EXHIBITS




VICINITY MAP
(NOT TO SCALE)

LEGEND

- PROPERTY LINE
- EXISTING STORM DRAIN TO REMAIN
- EXISTING STORM DRAIN TO BE DEMOLISHED
- PROPOSED ON-SITE STORM DRAIN
- PROPOSED OFF-SITE STORM DRAIN
- PROPOSED COMMON AREA LANDSCAPING
- PROPOSED BUILDING
- PROPOSED PRIVATE STREETS
- PROPOSED TRASH ROOM
- PROPOSED POOL / FOUNTAIN (DRAINS TO SEWER)
- EXISTING PARKING STRUCTURE TO REMAIN
- MODULAR WETLAND UNIT (BIO-7)
- ROOF DOWNSPOUT FILTERS (TRT-2)
- DIRECTION OF FLOW





LEGEND

- PROPERTY LINE
- X- PERIMETER FENCE / WIND EROSION CONTROL (WE-1)
- EXISTING STORM DRAIN TO REMAIN
- EXISTING STORM DRAIN TO BE DEMOLISHED
- EXISTING PARKING STRUCTURE TO REMAIN
- ~SE-7~ (SE-7) STREET SWEEPING (SE-7)
- DIRECTION OF FLOW
- STABILIZED CONSTRUCTION ENTRANCE / EXIT (TC-1) WITH SHAKER PLATE (INGRESS / EGRESS)
- CHECK DAMS (SE-4)
- GRAVEL BAG BERM (SE-6)
- STORM DRAIN INLET PROTECTION (SE-10)
- ON-SITE SAMPLING LOCATION
- TEMPORARY DEWATERING OPERATIONS (NS-2) SEE DEWATERING NOTES ON THIS PAGE.
- TEMPORARY SEDIMENT TRAP (SE-3) SEE BMP DETAILS SHEET FOR SIZING REQ.

Notice to Contractor/QSP:

It is the contractor/supervisor/Qualified SWPPP Practitioner (QSP's) responsibility to keep this SWPPP map current. BMPs should be added, moved or removed based on site conditions. Hand-marked alterations with initials and date are an acceptable form of alteration. The contractor may be asked at any time to produce this SWPPP map. Failure to keep this map current could result in a Notice of Violation and/or fine.


Stabilized construction entrance, material delivery and storage area, waste collecting area, and equipment area shall be designated by site supervisor or QSP and included on the SWPPP / Erosion Control Plan. As site conditions change, the SWPPP / Erosion Control Plan shall be updated to reflect current conditions. Revisions shall be initialed and dated.

Sampling Locations:

The contractor/supervisor or Qualified SWPPP Practitioner (QSP) shall verify sampling locations at all discharge points in the field. Sampling locations shall be representative of current site conditions, disturbed areas and construction phasing. Any updates to the sampling locations (e.g., as a result of construction phasing) shall be noted on this map and/or SWPPP Exhibits.

Dewatering Operations BMP:

Dewatering will occur to remove excess water within any utility or other excavation sites that has been ponded for greater than 72 hours. Discharges must only consist of clean storm water. Any ponded water (greater than 72 hours) may be pumped from the excavation area to a baffle tank system, or weir tank, to remove trash, settleable solids, as well as some metals, and oil and grease, if necessary, prior to discharging off-site. Periodic cleaning is required based on inspections or reduced flow, and oil & grease removal must be done by a licensed waste disposal company.



LEGEND

- PROPERTY LINE
- X- PERIMETER FENCE / WIND EROSION CONTROL (WE-1)
- EXISTING STORM DRAIN TO REMAIN
- EXISTING STORM DRAIN TO BE DEMOLISHED
- PROPOSED UTILITIES - VARIOUS
- EXISTING PARKING STRUCTURE TO REMAIN
- ~SE-7~ (SE-7) STREET SWEEPING (SE-7)
- DIRECTION OF FLOW
- STABILIZED CONSTRUCTION ENTRANCE / EXIT (TC-1) WITH SHAKER PLATE (INGRESS / EGRESS)
- GRAVEL BAG BERM (SE-6)
- STORM DRAIN INLET PROTECTION (SE-10)

Notice to Contractor/QSP:

It is the contractor/supervisor/Qualified SWPPP Practitioner (QSP's) responsibility to keep this SWPPP map current. BMPs should be added, moved or removed based on site conditions. Hand-marked alterations with initials and date are an acceptable form of alteration. The contractor may be asked at any time to produce this SWPPP map. Failure to keep this map current could result in a Notice of Violation and/or fine.


Stabilized construction entrance, material delivery and storage area, waste collecting area, and equipment area shall be designated by site supervisor or QSP and included on the SWPPP / Erosion Control Plan. As site conditions change, the SWPPP / Erosion Control Plan shall be updated to reflect current conditions. Revisions shall be initialed and dated.

Dewatering Operations BMP:

Dewatering will occur to remove excess water within any utility or other excavation sites that has been ponded for greater than 72 hours. Discharges must only consist of clean storm water. Any ponded water (greater than 72 hours) may be pumped from the excavation area to a baffle tank system, or weir tank, to remove trash, settleable solids, as well as some metals, and oil and grease, if necessary, prior to discharging off-site. Periodic cleaning is required based on inspections or reduced flow, and oil & grease removal must be done by a licensed waste disposal company.

Soil Stabilization BMPs:

Any inactive pads, excavated areas or other disturbed areas that will remain inactive for longer than 10 days shall be stabilized with hydroseed, hydraulic mulch, plastic sheeting (i.e. visqueen anchored with gravel/sandbags) or equivalent erosion control BMP. Temporary soil stabilization measures shall be maintained until permanent stabilization can be established.



LEGEND


- PROPERTY LINE
- EXISTING STORM DRAIN TO REMAIN
- - - EXISTING STORM DRAIN TO BE DEMOLISHED
- == PROPOSED ON-SITE STORM DRAIN
- == PROPOSED OFF-SITE STORM DRAIN
- PROPOSED COMMON AREA LANDSCAPING
- PROPOSED BUILDING
- PROPOSED PRIVATE STREETS
- PROPOSED TRASH ROOM
- PROPOSED POOL / FOUNTAIN (DRAINS TO SEWER)
- EXISTING PARKING STRUCTURE TO REMAIN
- MODULAR WETLAND UNIT (BIO-7)
- ROOF DOWNSPOUT FILTERS (TRT-2)
- DIRECTION OF FLOW
- ~SE-7~ (SE-7) STREET SWEEPING (SE-7)
- STABILIZED CONSTRUCTION ENTRANCE / EXIT (TC-1) WITH SHAKER PLATE (INGRESS / EGRESS)
- GRAVEL BAG BERM (SE-6)
- STORM DRAIN INLET PROTECTION (SE-10)

Notice to Contractor/QSP:

It is the contractor/supervisor/Qualified SWPPP Practitioner (QSP's) responsibility to keep this SWPPP map current. BMPs should be added, moved or removed based on site conditions. Hand-marked alterations with initials and date are an acceptable form of alteration. The contractor may be asked at any time to produce this SWPPP map. Failure to keep this map current could result in a Notice of Violation and/or fine.

Stabilized construction entrance, material delivery and storage area, waste collecting area, and equipment area shall be designated by site supervisor or QSP and included on the SWPPP / Erosion Control Plan. As site conditions change, the SWPPP / Erosion Control Plan shall be updated to reflect current conditions. Revisions shall be initiated and dated.






LEGEND

- PROPERTY LINE
- EXISTING STORM DRAIN TO REMAIN
- EXISTING STORM DRAIN TO BE DEMOLISHED
- PROPOSED ON-SITE STORM DRAIN
- PROPOSED OFF-SITE STORM DRAIN
- PROPOSED COMMON AREA LANDSCAPING
- PROPOSED BUILDING
- PROPOSED PRIVATE STREETS
- PROPOSED TRASH ROOM
- PROPOSED POOL / FOUNTAIN (DRAINS TO SEWER)
- EXISTING PARKING STRUCTURE TO REMAIN
- MODULAR WETLAND UNIT (BIO-7)
- ROOF DOWNSPOUT FILTERS (TRT-2)
- DIRECTION OF FLOW
- ~SE-7~ (SE-7) STREET SWEEPING (SE-7)
- STABILIZED CONSTRUCTION ENTRANCE / EXIT (TC-1) WITH SHAKER PLATE (INGRESS / EGRESS)
- GRAVEL BAG BERM (SE-6)
- STORM DRAIN INLET PROTECTION (SE-10)
- ON-SITE SAMPLING LOCATION


Sampling Locations:

The contractor/supervisor or Qualified SWPPP Practitioner (QSP) shall verify sampling locations at all discharge points in the field. Sampling locations shall be representative of current site conditions, disturbed areas and construction phasing. Any updates to the sampling locations (e.g., as a result of construction phasing) shall be noted on this map and/or SWPPP Exhibits.



LEGEND

- PROPERTY LINE
- EXISTING STORM DRAIN TO REMAIN
- EXISTING STORM DRAIN TO BE DEMOLISHED
- PROPOSED ON-SITE STORM DRAIN
- PROPOSED OFF-SITE STORM DRAIN
- BMP DRAINAGE AREA BOUNDARY
- PROPOSED COMMON AREA LANDSCAPING
- PROPOSED BUILDING
- STREET SWEEPING PRIVATE STREETS
- PROPOSED TRASH ROOM
- PROPOSED POOL / FOUNTAIN (DRAINS TO SEWER)
- EXISTING PARKING STRUCTURE TO REMAIN
- MODULAR WETLAND UNIT (BIO-7)
- ROOF DOWNSPOUT FILTERS (TRT-2)
- DIRECTION OF FLOW



Dry Season Requirements
(May 1 through September 30)

| Dry Season Requirements | SPECIFIED BMPs BMP Detail(s)/ Sheet Number |
|--|--|
| A. Wind erosion BMPs (dust control) shall be implemented. | WE-1 |
| B. Sediment control BMPs shall be installed and maintained at all operational storm drain inlets internal to the project. | SE-10 |
| C. BMPs to control off-site sediment tracking shall be implemented and maintained. | TC-1, TC-2, TC-3 |
| D. Appropriate waste management and materials pollution control BMPs shall be implemented to prevent the contamination of stormwater by wastes and construction materials. | WM-1, WM-2, WM-3, WM-4 WM-5, WM-6, WM-8, WM-9 |
| E. Appropriate non-stormwater BMPs shall be implemented to prevent the contamination of stormwater from construction activities. | NS-1, NS-3, NS-6, NS-8 NS-9, NS-10 |
| F. Deployment of permanent erosion control BMPs (physical or vegetation) shall commence as soon as practical on slopes that are completed for any portion of the site. Standby BMP materials shall not be relied upon to prevent erosion of slopes that have been completed. | |

NOTE 1: There shall be a "weather triggered" action plan and the ability to deploy standby sediment control BMPs as needed to completely protect the exposed portions of the site within 48 hours of a predicted storm event (a predicted storm event is defined as a forecasted 50% chance of rain).





NOTE 2: Sufficient materials needed to install standby sediment control BMPs (at the site perimeter, site slopes and operational inlets within the site) necessary to prevent sediment discharges from exposed portions of the site shall be stored on site. Areas that have already been protected from erosion using physical stabilization or established vegetation stabilization BMPs as described in item F above are not considered "exposed" for purposes of this requirement.

Wet Season Requirements
(October 1 through April 30)

| Wet Season Requirements IN ADDITION TO THE DRY SEASON REQUIREMENTS: | SPECIFIED BMPs BMP Detail(s)/ Sheet Number |
|---|---|
| A. Sediment control BMPs shall be implemented at the site perimeter, at all operational storm drain inlets and at all non-active slopes, to provide sufficient protection for storms likely to occur during the rainy season. | SE-5, SE-6, SE-7, SE-8 SE-9, SE-10 |
| B. Adequate physical or vegetation erosion control BMPs (temporary or permanent) shall be installed and established for all completed slopes prior to the start of the rainy season. These BMPs must be maintained throughout the rainy season. If a selected BMP fails, it must be repaired and improved, or replaced with an acceptable alternate as soon as it is safe to do so. The failure of a BMP may indicate that the BMP, as installed, was not adequate for the circumstances in which it was used. Repairs or replacements must result in a more robust BMP, or additional BMPs should be installed to provide adequate protection. | EC-1, EC-5, EC-8 |
| C. The amount of exposed soil allowed at one time shall not exceed that which can be adequately protected by deploying the referenced standby erosion control and sediment control BMPs prior to a predicted rainstorm. | EC-5, SE-6, SE-7, SE-10 |
| D. A disturbed area that is not completed but that is not being actively graded (non-active area) shall be fully protected from erosion with the referenced temporary and/or permanent BMPs (erosion and sediment control). The ability to deploy standby BMP materials is not sufficient for these areas. Erosion and sediment control BMPs must actually be deployed. This includes all building pads, unfinished roads and slopes. | EC-5, SE-6, SE-10 |
| E. Sufficient materials needed to install referenced standby erosion and sediment control BMPs necessary to completely protect the exposed portions of the site from erosion and to prevent sediment discharges shall be stored on site. Areas that have already been protected from erosion using permanent physical stabilization or established vegetation stabilization BMPs are not considered "exposed" for purposes of this requirement. | SE-5, SE-6, SE-7, SE-8 EC-5 |

NOTE: For Risk Level 2 and 3 sites, there shall be a "Rain Event Action Plan" and the ability to deploy standby erosion and sediment control BMPs as needed to completely protect the exposed portions of the site within 48 hours of a predicted storm event (a predicted storm event is defined as a forecasted 50% chance of rain).

BMP TABLE:

| SYMBOL | | DESCRIPTION |
|---|-------|----------------------------------|
| ENTIRE SITE | WE-1 | WIND EROSION CONTROLS |
|  | TC-2 | STABILIZED CONSTRUCTION ENTRANCE |
|  | SE-6 | GRAVEL BAG BARRIER |
|  | SE-10 | STORM DRAIN INLET PROTECTION |
|  | EC-9 | TEMPORARY DRAINS AND SWALES |

BMP DETAILS CAN BE OBTAINED IN THE SWPPP PREPARED FOR THIS PROJECT BY FUSCOE ENGINEERING OR
http://www.ocwatersheds.com/StormWater/documents_bmp_construction.asp

NOTES TO CONTRACTOR:

STABILIZED CONSTRUCTION ENTRANCE AND RECYCLING STORAGE AREA SHALL BE DESIGNATED BY SITE SUPERVISOR AND INCLUDED ON THE SWPPP / EROSION CONTROL PLAN. AS SITE CONDITIONS CHANGE, THE SWPPP / EROSION CONTROL PLAN SHALL BE UPDATED TO REFLECT CURRENT CONDITIONS.

IT IS THE CONTRACTOR/SUPERVISOR'S RESPONSIBILITY TO KEEP THE SWPPP MAP CURRENT. BMPs SHOULD BE ADDED, MOVED OR REMOVED BASED ON SITE CONDITIONS. HAND-MARKED ALTERATIONS WITH INITIALS AND DATE ARE AN ACCEPTABLE FORM OF ALTERATION. THE CONTRACTOR MAY BE ASKED AT ANY TIME TO PRODUCE THE SWPPP MAP. FAILURE TO KEEP THE MAP CURRENT COULD RESULT IN A NOTICE OF VIOLATION AND/OR FINE.

POLLUTION PREVENTION NOTES

In order to meet the requirements of the National Pollutant Discharge Elimination System (NPDES) program for construction, construction contractors shall install and maintain appropriate Best Management Practices (BMPs), as shown in the Erosion and Sediment Control Plan, on all construction projects. BMPs shall be installed in accordance with industry recommended standards, and/or in accordance with any General Construction Permit issued by the state for the project to prevent any discharges from the project site or into any storm drain facilities. All sediments, construction materials, debris and wastes, and other pollutants must be retained on site and may not be transported from the site via sheet flow, swales, area drains, natural drainage courses, wind, or vehicle tracking. Under direction of the Engineer of Record, erosion and/or sediment control devices shall be modified as needed as the project progresses to ensure effectiveness.

CONSTRUCTION COMPLETED:

FILE NO.:

REVISIONS

| NUMBER | DATE | INITIALS | DESCRIPTION | APPROVED | INSTALLED |
|--------|------|----------|-------------|----------|-----------|
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |

REFERENCES

BENCHMARK NO.: O.C.S. VERT. CTL. PT. "SA-335-06" NAVD88/2010 ADJ ELEV. 132.783
MONUMENT TYPE: ORANGE COUNTY SURVEYOR'S 4" ALUMINUM DISK
2001-FOUND 3 3/4" OCS ALUMINUM BENCHMARK DISK STAMPED "1E-106-83", SET IN THE SOUTHERLY END
DESCRIBED BY OCS 2006 - FOUND 4" OCS ALUMINUM BENCHMARK DISK STAMPED "SA-335-06", SET IN THE NORTHWEST CORNER OF A 4.0 FT. BY 4.5 FT. CONCRETE CATCH BASIN. MONUMENT IS LOCATED IN THE NORTHEAST PORTION OF THE INTERSECTION OF ELK ST. AND FIRST ST. 45 FT. NORTH OF THE CENTERLINE OF FIRST STREET AND 50 FT. EAST OF THE CENTERLINE OF ELK ST., LEVEL WITH THE SIDEWALK.



16795 Von Karman, Suite 100
Irvine, California 92606
tel 949.474.1960 • fax 949.474.5315
www.fuscoec.com

PREPARED BY:

FUSCOE
ENGINEERING



PREPARED UNDER THE SUPERVISION OF:

DINO CAPANNELLI RCE NO.: 043836

DESIGNED: DC/FL DRAWN: FL CHECKED: DC

RECOMMENDED:

RECOMMENDED FOR CONSTRUCTION:

ACTING CITY ENGINEER

RCE NO.:

DATE

04/02/14

04/02/14

1ST STREET AND CABRILLO PARK DRIVE APARTMENTS

1901 EAST 1ST STREET, SANTA ANA, CA 92705

PRECISE GRADING PLAN

EROSION CONTROL NOTES

PUBLIC WORKS AGENCY

CITY OF SANTA ANA

SHEET

11



OF 11

GRADING PERMIT PLAN CHECK NO.

50100800


PC-P0102301



DP NO. 2013-017



- EROSION CONTROL NOTES:**
- GRAVEL BAGS**
- GENERAL:** GRAVEL BAG SHALL INCLUDE PROVIDING ALL LABOR, MATERIALS, AND EQUIPMENT TO FABRICATE AND INSTALL GRAVEL BAGS AS REQUIRED TO FACILITATE THE CONTROL OF EROSION.
 - LOCATION:** GRAVEL BAGS SHALL BE PLACED PER PLAN, AND IN LOCATIONS SPECIFIED BY THE CITY, AND IN LOCATIONS DEEMED NECESSARY BY THE CONTRACTOR.
 - FABRICATION:** GRAVEL BAGS SHALL BE FABRICATED USING FACTORY SEWN OR SEALED BAGS OF WOVEN POLYPROPYLENE, TREATED TO RESIST DEGRADATION BY ULTRAVIOLET LIGHT AND HAVING SUFFICIENT RESISTANCE TO TEARING TO ALLOW RELOCATION OF BAGS WITHIN SIX MONTHS OF INITIAL PLACEMENT WITH A LOSS OF NOT MORE THAN FIVE PERCENT OF THE BAGS.
THE BAGS SHALL BE FILLED WITH SUBROUNDED TO ROUNDED GRAVEL LESS THAN 3/4-INCH IN DIAMETER, WITH LESS THAN FIVE PERCENT OF MATERIAL PASSING A NO. 30 SIEVE. THE FILLED BAGS SHALL HAVE THE OPEN ENDS SECURELY FASTENED PRIOR TO DELIVERY TO THE SITE.
 - INSTALLATION:** GRAVEL BAGS SHALL BE INSTALLED IN A MANNER TO ENTRAP SILT AND MUD, AND TO OVERTHE FLOW OF WATER. NOTWITHSTANDING THE OTHER REQUIREMENTS OF THIS SPECIFICATION, FAILURE OF THE BAGS TO PERFORM THIS FUNCTION SHALL BE REASON TO REJECT THEIR INSTALLATION.
GRAVEL BAGS SHALL BE INSTALLED WITH THE WIDEST FACE AGAINST THE GROUND SURFACE OR THE UNDERLYING COURSE OF BAGS, AND PRESSED IN PLACE TO CONFORM TO THE UNDERLYING SURFACE. THE BAGS SHALL BE PLACED WITH THE TIED ENDS IN THE "UPHILL" OR "UPSTREAM" DIRECTION, BEGINNING AT THE LOWEST OR MOST DOWNSTREAM BAG, TIED ENDS WILL BE TUCKED UNDER BAG. SUBSEQUENT BAGS WITHIN ONE COURSE OF BAGS SHALL BE PLACED SO AS TO REST UPON THE TIED END OF THE PREVIOUSLY PLACED BAG, WITH NOT LESS THAN 10 PERCENT OF THE BAG IN CONTACT WITH THE PREVIOUS BAG, AND NOT MORE THAN 20 PERCENT IN CONTACT.
SUBSEQUENT COURSES OF BAGS SHALL BE PLACED AS DESCRIBED PREVIOUSLY, WITH THE MID-POINT OF THE BAGS STRADDLING THE JOINTS. CONSTRUCTION OF A GRAVEL BAG BERM PERPENDICULAR TO THE DIRECTION OF FLOW SHALL INCORPORATE BAGS PLACED IN A "PYRAMID" CONFIGURATION, WITH ALL INDIVIDUAL BAGS ORIENTED PERPENDICULAR TO THE DIRECTION OF FLOW. THE BERM SHALL BE CONSTRUCTED WITH A SPECIFIED NUMBER OF ROWS AT THE BOTTOM (IN CONTACT WITH THE GROUND), WITH SUCCESSIVELY FEWER ROWS IN EACH OVERLYING COURSE. THE UPSTREAM AND DOWNSTREAM FACES OF THE BERM SHALL BE NO STEEPER THAN 1 1/2 FEET HORIZONTAL TO 1 VERTICAL. DAMAGE WHICH COULD FORESEEABLY BE PREVENTED BY PROPER GRAVEL BAG INSTALLATION SHALL BE THE CONTRACTOR'S RESPONSIBILITY.
 - COMPENSATION:** THE PERFORMANCE OF THE REQUIREMENTS OF THIS SECTION SHALL BE COMPENSATED AT THE CONTRACT UNIT PRICES FOR GRAVEL BAGS.

- CONSTRUCTION NOTES**
- (A) INSTALL GRAVEL BAG BERM, 2 BAGS HIGH PER DETAIL A/42 (SE-6)
- (B) CONSTRUCT STABILIZED CONSTRUCTION ENTRANCE/EXIT PER DETAIL C/42 (TC-1)
- (C) INSTALL CONSTRUCTION FENCE WITH WINDGUARD PROTECTION



| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|-------------------------|--|-----------|--|----------|--|-------------|--|--------|--|-----------------|--|--|--|--|--|--|---|--|--|--|--|---------------------------------|--|---|--|--|----------------------|--|----------------------|--|---|--|--|--|--|
| CONSTRUCTION COMPLETED: | | | | | | | | | | DP NO. 2013-017 | | | | | | | | | | | | | | | | | | | | | | | | | |
| FILE NO.: | | REVISIONS | | | | | REFERENCES | | | | | PREPARED BY: | | | | | PREPARED UNDER THE SUPERVISION OF: | | | | | DATE | | 1ST STREET AND CABRILLO PARK DRIVE APARTMENTS | | | | | SHEET 10 OF 11 | | | | | | |
| | | | | | | | BENCHMARK NO.: O.C.S. VERT. CTL. PT. "SA-335-06" NAVD88/2010 ADJ ELEV. 132.783 | | | | |  16795 Van Karman, Suite 100 Irvine, California 92606 tel 949.474.1960 • fax 949.474.5315 www.fuscoee.com | | | | |  | | | | | DINO CAPANNELLI RCE NO.: 043836 | | | | | 04/02/14 | | | | 1901 EAST 1ST STREET, SANTA ANA, CA 92705 | | | | |
| NUMBER | | DATE | | INITIALS | | DESCRIPTION | | APP'VD | | INSTALLED | | MONUMENT TYPE: ORANGE COUNTY SURVEYOR'S 4" ALUMINUM DISK | | | | | DESIGNED: DC/FL DRAWN: FL CHECKED: DC | | | | | 04/02/14 | | | | | PRECISE GRADING PLAN | | | | | | | | |
| | | | | | | | | | | | | 2001-FOUND 3 3/4" OCS ALUMINUM BENCHMARK DISK STAMPED "1E-106-83", SET IN THE SOUTHERLY END | | | | | RECOMMENDED: | | | | | | | | | | EROSION CONTROL PLAN | | | | | | | | |
| | | | | | | | | | | | | DESCRIBED BY OCS 2006 - FOUND 4" OCS ALUMINUM BENCHMARK DISK STAMPED "SA-335-06", SET IN THE | | | | | RECOMMENDED FOR CONSTRUCTION: | | | | | | | | | | PUBLIC WORKS AGENCY | | | | | | | | |
| | | | | | | | | | | | | NORTHWEST CORNER OF A 4.0 FT. BY 4.5 FT. CONCRETE CATCH BASIN. MONUMENT IS LOCATED IN THE | | | | | ACTING CITY ENGINEER | | | | | RCE NO.: | | | | | CITY OF SANTA ANA | | | | | | | | |
| | | | | | | | | | | | | NORTHEAST PORTION OF THE INTERSECTION OF ELK ST. AND FIRST ST. 45 FT. NORTH OF THE CENTERLINE OF | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | FIRST STREET AND 50 FT. EAST OF THE CENTERLINE OF ELK ST., LEVEL WITH THE SIDEWALK. | | | | | | | | | | | | | | | | | | | | | | | |

C3

RISK ASSESSMENT

(SEDIMENT AND RECEIVING WATER RISK DETERMINATION)

| | A | B | C |
|----|---|---|---------------|
| 1 | Sediment Risk Factor Worksheet | | Entry |
| 2 | A) R Factor | | |
| 3 | Analyses of data indicated that when factors other than rainfall are held constant, soil loss is directly proportional to a rainfall factor composed of total storm kinetic energy (E) times the maximum 30-min intensity (I30) (Wischmeier and Smith, 1958). The numerical value of R is the average annual sum of EI30 for storm events during a rainfall record of at least 22 years. "Isoerodent" maps were developed based on R values calculated for more than 1000 locations in the Western U.S. Refer to the link below to determine the R factor for the project site. | | |
| 4 | http://cfpub.epa.gov/npdes/stormwater/LEW/lewCalculator.cfm | | |
| 5 | R Factor Value | | 72.93 |
| 6 | B) K Factor (weighted average, by area, for all site soils) | | |
| 7 | The soil-erodibility factor K represents: (1) susceptibility of soil or surface material to erosion, (2) transportability of the sediment, and (3) the amount and rate of runoff given a particular rainfall input, as measured under a standard condition. Fine-textured soils that are high in clay have low K values (about 0.05 to 0.15) because the particles are resistant to detachment. Coarse-textured soils, such as sandy soils, also have low K values (about 0.05 to 0.2) because of high infiltration resulting in low runoff even though these particles are easily detached. Medium-textured soils, such as a silt loam, have moderate K values (about 0.25 to 0.45) because they are moderately susceptible to particle detachment and they produce runoff at moderate rates. Soils having a high silt content are especially susceptible to erosion and have high K values, which can exceed 0.45 and can be as large as 0.65. Silt-size particles are easily detached and tend to crust, producing high rates and large volumes of runoff. Use Site-specific data must be submitted. | | |
| 8 | Site-specific K factor guidance | | |
| 9 | K Factor Value | | 0.32 |
| 10 | C) LS Factor (weighted average, by area, for all slopes) | | |
| 11 | The effect of topography on erosion is accounted for by the LS factor, which combines the effects of a hillslope-length factor, L, and a hillslope-gradient factor, S. Generally speaking, as hillslope length and/or hillslope gradient increase, soil loss increases. As hillslope length increases, total soil loss and soil loss per unit area increase due to the progressive accumulation of runoff in the downslope direction. As the hillslope gradient increases, the velocity and erosivity of runoff increases. Use the LS table located in separate tab of this spreadsheet to determine LS factors. Estimate the weighted LS for the site prior to construction. | | |
| 12 | LS Table | | |
| 13 | LS Factor Value | | 0.65 |
| 14 | | | |
| 15 | Watershed Erosion Estimate (=R_xK_xLS) in tons/acre | | 15.16944 |
| 16 | Site Sediment Risk Factor | | Medium |
| 17 | Low Sediment Risk: < 15 tons/acre | | |
| 18 | Medium Sediment Risk: >=15 and <75 tons/acre | | |
| 19 | High Sediment Risk: >= 75 tons/acre | | |
| 20 | | | |

| Receiving Water (RW) Risk Factor Worksheet | | Entry | Score |
|--|--|--------|-------|
| A. Watershed Characteristics | | yes/no | |
| A.1. Does the disturbed area discharge (either directly or indirectly) to 303(d)-listed waterbody impaired by sediment ? For help with impaired waterbodies please check the attached worksheet or visit the link below: 2006 Approved Sediment-impaired WBs Worksheet http://www.waterboards.ca.gov/water_issues/programs/tmdl/303d_lists2006_epa.shtml OR | | Yes | High |
| A.2. Does the disturbed area discharge to a waterbody with designated beneficial uses c SPAWN & COLD & MIGRATORY? http://www.ice.ucdavis.edu/geowbs/asp/wbquse.asp | | | |

| Combined Risk Level Matrix | | | |
|-----------------------------|----------------------|---------|---------|
| <u>Receiving Water Risk</u> | <u>Sediment Risk</u> | | |
| | Low | Medium | High |
| | Low | Level 2 | |
| High | Level 2 | | Level 3 |

Project Sediment Risk: **Medium**

Project RW Risk: **High**

Project Combined Risk: **Level 2**

R-FACTOR CALCULATION SUMMARY

Project: 1901 Apartments, Santa Ana, CA

Date: May 1, 2014

Source: United States Environmental Protection Agency, Office of Water. Stormwater Phase II Final Rule Construction Rainfall Erosivity Waiver. EPA 833-F-00-014, Revised March 2012. Fact Sheet 3.1.

Construction Duration: June 1, 2013 to December 31, 2015 (2.58 years)

Figure 1 – Erosivity Index Zone Map

El Distribution Zone: 25

Table 1 – Erosivity Index Table

El percentage June 1, 2013 to December 31, 2013: $100\% - 56.9\% = 43.1\%$

El percentage January 1, 2014 to December 31, 2014: $100\% - 0.0\% = 100.0\%$

El percentage January 1, 2015 to December 31, 2015: $100\% - 0.0\% = 100.0\%$

Total El percentage (2.58 year duration): 243.1%

Figure 4 – Isoerodent Map of California


Interpolated annual erosion index for location: 30

R-Factor Calculation


$$30 \times (243.1\%) = 72.93$$

R-Factor for Project: **72.93**


EROSIVITY INDEX ZONE MAP




ANNUAL EROSION INDEX (ISOERODENT MAP)



K-FACTOR (GIS MAP METHOD)



LS-FACTOR (GIS MAP METHOD)



0.65

RECEIVING WATER RISK (GIS MAP METHOD)



High

State Water Resources Control Board

**CONSTRUCTION GENERAL PERMIT
RISK ASSESSMENT R-FACTOR CALCULATION NOTIFICATION**

**NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM (NPDES) GENERAL
PERMIT FOR STORM WATER DISCHARGES ASSOCIATED WITH CONSTRUCTION AND
LAND DISTURBANCE ACTIVITIES**

State Water Resources Control Board Order No. 2009-0009-DWQ, as amended by 2010-0014-DWQ (CGP) requires that dischargers assessing Risk must calculate the Rainfall Erosivity Factor (R-Factor) in the Revised Universal Soil Loss Equation through the Environmental Protection Agency (EPA) Rainfall Erosivity Factor Calculator at:
<http://cfpub.epa.gov/npdes/stormwater/lew/lewcalculator.cfm>

The week of February 13, 2012 the Rainfall Erosivity Factor Calculator became unavailable due to maintenance. EPA has approximated that maintenance may take at least 1 month to complete. Until that time, dischargers shall calculate their project R-factor using the Construction Erosivity Waiver Fact Sheet (Fact Sheet) provided by EPA at <http://www.epa.gov/npdes/pubs/fact3-1.pdf> (also attached). The Fact Sheet provides the instructions and references needed to calculate R-values for a one year period. Projects active for more than a one year period must calculate the R-factor for year 1, and multiply this value based on the estimated duration.

Please contact the Storm Water Help Desk if you have any questions. 1-866-563-3107 or stormwater@waterboards.ca.gov.

Examples:

- 1. Find the R value of a construction project in Sacramento, California with a duration of February 29, 2012 to September 1, 2014 (2.5 years).***

Figure 1 - Erosivity Index Zone Map:

The EI distribution zone is 23

Table 1 – Erosivity Index Table:

EI percentage February 29 to December 31: $100\% - 25.7\% = 74.3\%$

EI percentage January 1 to February 29: $25.7\% - 0.0\% = 25.7\%$

Total EI percentage for 1 year duration: $74.3\% + 25.7\% = 100\%$

EI percentage February 29 to September 1 (0.5 year): $54.1\% - 25.7\% = 28.4\%$

Figure 4 – Isoerodent Map of California:

Interpolated annual erosion index for location: 35

R-Factor for 2 year construction: $35 \times (100\%) \times 2 \text{ years} = 70$

R-Factor for 0.5 year construction: $35 \times (28.4\%) = 9.94$

R-Factor for complete project duration (2.5 years) = $70 + 9.94 = 79.94$

2. *Find the R value of a construction project in San Diego, California with a duration of June 30, 2012 to November 1, 2013 (1.333 years).*

Figure 1 - Erosivity Index Zone Map:

The EI distribution zone is 25

Table 1 – Erosivity Index Table:

EI percentage June 30 to December 31: $100\% - 57.2\% = 42.8\%$

EI percentage January 1 to June 30: $57.2\% - 0.0\% = 57.2\%$

Total EI percentage for 1 year duration: $42.8\% + 57.2\% = 100\%$

EI percentage June 30 to November 1 (0.333 year): $69.4\% - 57.2\% = 12.2\%$

Figure 4 – Isoerodent Map of California:

Interpolated annual erosion index for location: 25

R-Factor for 1 year construction: $25 \times (100\%) = 25$

R-Factor for 0.333 year construction: $25 \times (12.2\%) = 3.05$

R-Factor for complete project duration (1.333 years) = $25 + 3.05 = 28.05$



Stormwater Phase II Final Rule

Construction Rainfall Erosivity Waiver

Stormwater Phase II Final Rule Fact Sheet Series

Overview

1.0 – Stormwater Phase II
Proposed Rule Overview

Small MS4 Program

2.0 – Small MS4 Stormwater
Program Overview

2.1 – Who's Covered? Designation
and Waivers of Regulated Small
MS4s

2.2 – Urbanized Areas: Definition
and Description

Minimum Control Measures

2.3 – Public Education and
Outreach

2.4 – Public Participation/
Involvement

2.5 – Illicit Discharge Detection
and Elimination

2.6 – Construction Site Runoff
Control

2.7 – Post-Construction Runoff
Control

2.8 – Pollution Prevention/Good
Housekeeping

2.9 – Permitting and Reporting:
The Process and Requirements

2.10 – Federal and State-
Operated MS4s: Program
Implementation

Construction Program

3.0 – Construction Program
Overview

3.1 – Construction Rainfall
Erosivity Waiver

Industrial "No Exposure"

4.0 – Conditional No Exposure
Exclusion for Industrial Activity

The 1972 amendments to the Federal Water Pollution Control Act, later referred to as the Clean Water Act (CWA), prohibit the discharge of any pollutant to navigable waters of the United States unless the discharge is authorized by a National Pollutant Discharge Elimination System (NPDES) permit. Because construction site stormwater runoff can contribute significantly to water quality problems, the Phase I Stormwater Rule imposed a requirement that all construction sites with a planned land disturbance of 5 acres or more obtain an NPDES permit and implement stormwater runoff control plans. Phase II extends the requirements of the stormwater program to sites of between 1 and 5 acres. The Rainfall erosivity waiver allows permitting authorities to waive those sites that do not have adverse water quality impacts.

What is Erosivity?

Erosivity is the term used to describe the potential for soil to wash off disturbed, devegetated earth during storms. The potential for erosion is in part determined by the soil type and geology of the site. For instance, dense, clay-like soils on a glacial plain will erode less readily when it rains than will sandy soils on the side of a hill. Another important factor is the amount and force of precipitation expected during the time the earth will be exposed. While it is impossible to predict the weather several months in advance of construction, for many areas of the country, there are definite optimal periods, such as a dry season when rain tends to fall less frequently and with less force. When feasible, this is the time to disturb the earth, so that the site can be stabilized by the time the seasonal wet weather returns. There are many other important factors to consider in determining erosivity, such as freeze/thaw cycles and snow pack.

How Is Site Erosivity Determined?

The Universal Soil Loss Equation (USLE) was developed by the U.S. Department of Agriculture (USDA) in the 1950s to help farmers conserve their valuable topsoil. The methodology for determining if a site qualifies for the erosivity waiver provided in this guide is based on the *USDA Handbook 703 - Predicting Soil Erosion by Water: A Guide to Conservation Planning With the Revised Universal Soil Loss Equation (RUSLE)*, dated January 1997. (Note that a more updated version of USLE, the Revised USLE, Version 2 (RUSLE2), is available and can be used as an alternative method for determining if a site qualifies for the erosivity waiver. Information about the RUSLE2 computer program is provided later in this fact sheet.)

Using a computer model supported by decades' worth of soil and rainfall data, USDA established estimates of annual erosivity values (R factors) for sites throughout the country. These R factors are used as surrogate measures of the impact that rainfall had on erosion from a particular site. They have been mapped using isoelement contours, as shown in Figures 2 through 5.

USDA developed the Erosivity Index Table (EI Table, provided here in Table 1), to show how the annual erosivity factor is distributed throughout the year in two-week increments. Table 1 is based on 120 rainfall distribution zones for the continental U.S. Detailed instructions for calculating a project R factor are provided later in this fact sheet.

¹ This revised fact sheet corrects errors identified in calculating the R factor from the 2001 version, and includes updated information about the USLE.

The Stormwater Phase II rule allows permitting authorities to waive NPDES requirements for small construction sites if the value of the rainfall erosivity factor is less than 5 during the period of construction activity (see § 122.26(b)(15)(i)(A)). Note that the permitting authority has the option to not allow waivers for small construction activity.

If the R factor for the period of construction calculates to less than 5, and the permitting authority allows the use of the waiver, the site owner may apply for a waiver under the low rainfall erosivity provision of the applicable EPA or State NPDES regulations. When applying, owners are encouraged to consider other site-specific factors, such as proximity to water resources and the sensitivity of receiving waters to sedimentation impacts. The small construction operator must certify to the permitting authority that the construction activity will take place during a period when the rainfall erosivity factor is less than 5.

The start and end dates used for the construction activity will be the initial date of disturbance and the anticipated date when the site will have achieved final stabilization as defined by the permit, respectively. If the construction continues beyond this period, the operator will need to recalculate the Erosivity Index for the site based on this new ending date (but keeping the old start date) and either resubmit the certification form or apply for NPDES permit coverage.

What Other Factors Can Affect Waiver Availability and Eligibility?

EPA has established the R factor of less than 5 as the criteria for determining waiver eligibility. However, since the intent is to waive only those construction activities that will not adversely impact water quality, State and Tribal permitting authorities have considerable discretion in determining where, when, and how to offer it. They can establish an R factor threshold lower than 5, or they can suspend the waiver within an area where watersheds are known to be heavily impacted by, or sensitive to, sedimentation. They can also suspend the waiver during certain periods of the year. They may opt not to offer the waiver at all. NOTE: This waiver is not available to sites that will disturb more than 5 acres of land (large construction).

What if My Site Is Not Eligible?

If your site is not eligible for a waiver, you must submit a Notice of Intent, or whichever type of application is required, to obtain coverage under the applicable NPDES construction stormwater permit, and comply with its requirements. For information about EPA's Construction General Permit (CGP), see <http://www.epa.gov/npdes/stormwater/cgp>. State program information is available at http://cfpub.epa.gov/npdes/contacts.cfm?program_id=6&type=STATE.

Examples

1. Construction started and completed in one calendar year.

Find the R factor value of a construction site in Denver, Colorado. Assume the site will be disturbed from March 10 to May 10 of the same year.

The EI distribution zone is 84 (Figure 1). Referring to Table 1, the project period will span from March 1 (from Table 1, the closest date prior to the actual March 10 start date) to May 15 (from Table 1, the closest date after the actual May 10 end date). The difference in values between these two dates is 9.7% ($9.9 - 0.2 = 9.7$). Since the annual erosion index for this location is about 45 (interpolated from Figure 2), the R factor for the scheduled construction project is 9.7% of 45, or 4.4.

Because 4.4 is less than 5, the operator of this site would be able to seek a waiver under the low rainfall erosivity provision.

2. Construction spanning two calendar years.

Find the R factor value for a construction site in Pittsburgh, Pennsylvania. Assume the site will be disturbed from August 1 to April 15.

The EI distribution zone is 111 (Figure 1). Referring to Table 1, the project period will span from July 29 (from Table 1, the closest date prior to the actual August 1 start date) to April 15. The difference in values between July 29 and December 31 is 35% ($100 - 65.0 = 35.0$). The difference between January 1 and April 15 is 8%. The total percentage EI for this project is 43% ($35 + 8 = 43$). Since the annual erosion index for this location is 112 (interpolated from Figure 2), the R factor for the scheduled construction is 43% of 112, or 48.

Since 48 is greater than 5, the operator of this site would not be able to seek a waiver under the low rainfall erosivity provision.

How Do I Compute the R factor for My Project?

1. Estimate the construction start date. This is the day you expect to begin disturbing soils, including grubbing, stockpiling, excavating, and grading activities.
2. Estimate the day you expect to achieve final stabilization, as defined by your permitting authority's regulations or NPDES construction stormwater permit, over all previous disturbed areas. This is your construction end date.
3. Refer to Figure 1 to find your Erosivity Index (EI) Zone based on your geographic location.

4. Refer to Table 1, the Erosivity Index (EI) Table. Find the number of your EI Zone in the left column. Locate the EI values for the dates that correspond to the project start and end dates you identified in Steps 1 and 2. If your specific date is not on the table, either interpolate between dates to obtain your %EI value, or use the closest date prior to your proposed start date and the closest date after your proposed end date. Subtract the start value from the end value to find the % EI for your site. The maximum annual EI value for a project is 100%. NOTE: If your project lasts for one year or more, your EI value is 100%.
5. Refer to the appropriate Isoerodent Map (Figures 2 through 5). Interpolate the annual isoerodent value for your area. This is the annual R factor for your site.
6. Multiply the percent value obtained in Step 4 by the annual isoerodent value obtained in Step 5. This is the R factor for your scheduled project.

Can I Use a Personal Computer to Calculate the R factor?

The computer program used by USDA to evaluate erosion potential is called the Revised Universal Soil Loss Equation, or RUSLE. The current version of RUSLE (RUSLE2) is a Windows-based model that uses extensive databases that are geographically-linked. RUSLE2 can be used to calculate the R factor for a proposed construction site; however, RUSLE2 can require a large investment of time to set up. RUSLE2 can be downloaded free of charge from the Internet at http://fargo.nserl.purdue.edu/rusle2_dataweb/RUSLE2_Index.htm. Note that RUSLE2 is an upgrade of RUSLE, and contains more detailed data. Therefore, your calculated R factor may differ based on whether you calculate your R factor using the methods specified above, which utilizes data from *USDA Handbook 703 - Predicting Soil Erosion by Water: A Guide to Conservation Planning With the Revised Universal Soil Loss Equation (RUSLE)*, January 1997, or whether you calculate your R factor using the more updated RUSLE2. EPA notes that either method of calculation is acceptable for determining eligibility for the construction rainfall erosivity waiver.

Where Can I Get Help?

- A copy of "Chapter 2, Rainfall-Runoff Erosivity Factor (R)" from the *USDA Handbook 703 - Predicting Soil Erosion by Water: A Guide to Conservation Planning With the Revised Universal Soil Loss Equation (RUSLE)*, January 1997, is available on EPA's web site at <http://www.epa.gov/npdes/pubs/ruslech2.pdf>.
- Information about RUSLE2, and a download of the program, is available at http://fargo.nserl.purdue.edu/rusle2_dataweb/.
- Your local USDA Service Center may be able to provide assistance with calculating R factors and other conservation-related issues. To find the office nearest you, go to <http://www.nrcs.usda.gov/wps/portal/nrcs/main/national/contact/local>.

For Additional Information

Reference Documents

Stormwater Phase II Final Rule Fact Sheet Series

- Internet: cfpub.epa.gov/npdes/stormwater/swfinal.cfm

Stormwater Phase II Final Rule (64 FR 68722)

- Internet: www.epa.gov/npdes/regulations/phase2.pdf
- Contact the U.S. EPA Water Resource Center (Phone: (202) 564-9545)

Agricultural Handbook Number 703, Predicting Soil Erosion by Water: A Guide to Conservation Planning With the Revised Universal Soil Loss Equation (RUSLE), Chapter 2, pp. 21-64, January 1997.

- Internet: www.epa.gov/npdes/pubs/ruslech2.pdf

Figure 1. Erosivity Index Zone Map





Figure 4. Isoerodent Map of California

Note: Units for all maps on this page are hundreds $\text{ft} \cdot \text{ton} \cdot \text{in} (\text{ac} \cdot \text{h} \cdot \text{yr})^{-1}$

Table 1. Erosivity Index (%EI Values extracted from USDA Manual 703)

All values are at the end of the day listed below - Linear interpolation between dates is acceptable.
EI as a percentage of Average Annual R Value Computed for Geographic Areas Shown in Figure 1

| Month | Jan | Jan | Jan | Feb | Mar | Mar | Mar | Apr | Apr | May | May | Jun | Jun | Jul | Jul | Aug | Aug | Sept | Sept | Oct | Oct | Nov | Nov | Dec | Dec |
|---------|-----|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|-------|-------|-------|-------|-----|
| Day | 1 | 16 | 31 | 15 | 1 | 16 | 31 | 15 | 30 | 15 | 30 | 14 | 29 | 14 | 29 | 13 | 28 | 12 | 27 | 12 | 27 | 11 | 26 | 11 | 31 |
| EI Zone | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | 0 | 4.3 | 8.3 | 12.8 | 17.3 | 21.6 | 25.1 | 28 | 30.9 | 34.9 | 39.1 | 42.6 | 45.4 | 48.2 | 50.8 | 53 | 56 | 60.8 | 66.8 | 71 | 75.7 | 82 | 89.1 | 95.2 | 100 |
| 2 | 0 | 4.3 | 8.3 | 12.8 | 17.3 | 21.6 | 25.1 | 28.0 | 30.9 | 34.9 | 39.1 | 42.6 | 45.4 | 48.2 | 50.8 | 53.0 | 56.0 | 60.8 | 66.8 | 71.0 | 75.7 | 82.0 | 89.1 | 95.2 | 100 |
| 3 | 0 | 7.4 | 13.8 | 20.9 | 26.5 | 31.8 | 35.3 | 38.5 | 40.2 | 41.6 | 42.5 | 43.6 | 44.5 | 45.1 | 45.7 | 46.4 | 47.7 | 49.4 | 52.8 | 57.0 | 64.5 | 73.1 | 83.3 | 92.3 | 100 |
| 4 | 0 | 3.9 | 7.9 | 12.6 | 17.4 | 21.6 | 25.2 | 28.7 | 31.9 | 35.1 | 38.2 | 42.0 | 44.9 | 46.7 | 48.2 | 50.1 | 53.1 | 56.6 | 62.2 | 67.9 | 75.2 | 83.5 | 90.5 | 96.0 | 100 |
| 5 | 0 | 2.3 | 3.6 | 4.7 | 6.0 | 7.7 | 10.7 | 13.9 | 17.8 | 21.2 | 24.5 | 28.1 | 31.1 | 33.1 | 35.3 | 38.2 | 43.2 | 48.7 | 57.3 | 67.8 | 77.9 | 86.0 | 91.3 | 96.9 | 100 |
| 6 | 0 | 0.0 | 0.0 | 0.5 | 2.0 | 4.1 | 8.1 | 12.6 | 17.6 | 21.6 | 25.5 | 29.6 | 34.5 | 40.0 | 45.7 | 50.7 | 55.6 | 60.2 | 66.5 | 75.5 | 85.6 | 95.9 | 99.5 | 99.9 | 100 |
| 7 | 0 | 0.0 | 0.0 | 0.0 | 0.0 | 1.2 | 4.9 | 8.5 | 13.9 | 19.0 | 26.0 | 35.4 | 43.9 | 48.8 | 53.9 | 64.5 | 73.4 | 77.5 | 80.4 | 84.8 | 89.9 | 96.6 | 99.2 | 99.7 | 100 |
| 8 | 0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.9 | 3.6 | 7.8 | 15.0 | 20.2 | 27.4 | 38.1 | 49.8 | 57.9 | 65.0 | 75.6 | 82.7 | 86.8 | 89.4 | 93.4 | 96.3 | 99.1 | 100.0 | 100.0 | 100 |
| 9 | 0 | 0.8 | 3.1 | 4.7 | 7.4 | 11.7 | 17.8 | 22.5 | 27.0 | 31.4 | 36.0 | 41.6 | 46.4 | 50.1 | 53.4 | 57.4 | 61.7 | 64.9 | 69.7 | 79.0 | 89.6 | 97.4 | 100.0 | 100.0 | 100 |
| 10 | 0 | 0.3 | 0.5 | 0.9 | 2.0 | 4.3 | 9.2 | 13.1 | 18.0 | 22.7 | 29.2 | 39.5 | 46.3 | 48.8 | 51.1 | 57.2 | 64.4 | 67.7 | 71.1 | 77.2 | 85.1 | 92.5 | 96.5 | 99.0 | 100 |
| 11 | 0 | 5.4 | 11.3 | 18.8 | 26.3 | 33.2 | 37.4 | 40.7 | 42.5 | 44.3 | 45.4 | 46.5 | 47.1 | 47.4 | 47.8 | 48.3 | 49.4 | 50.7 | 53.6 | 57.5 | 65.5 | 76.2 | 87.4 | 94.8 | 100 |
| 12 | 0 | 3.5 | 7.8 | 14.0 | 21.1 | 27.4 | 31.5 | 35.0 | 37.3 | 39.8 | 41.9 | 44.3 | 45.6 | 46.3 | 46.8 | 47.9 | 50.0 | 52.9 | 57.9 | 62.3 | 69.3 | 81.3 | 91.5 | 96.7 | 100 |
| 13 | 0 | 0.0 | 0.0 | 1.8 | 7.2 | 11.9 | 16.7 | 19.7 | 24.0 | 31.2 | 42.4 | 55.0 | 60.0 | 60.8 | 61.2 | 62.6 | 65.3 | 67.6 | 71.6 | 76.1 | 83.1 | 93.3 | 98.2 | 99.6 | 100 |
| 14 | 0 | 0.7 | 1.8 | 3.3 | 6.9 | 16.5 | 26.6 | 29.9 | 32.0 | 35.4 | 40.2 | 45.1 | 51.9 | 61.1 | 67.5 | 70.7 | 72.8 | 75.4 | 78.6 | 81.9 | 86.4 | 93.6 | 97.7 | 99.3 | 100 |
| 15 | 0 | 0.0 | 0.0 | 0.5 | 2.0 | 4.4 | 8.7 | 12.0 | 16.6 | 21.4 | 29.7 | 44.5 | 56.0 | 60.8 | 63.9 | 69.1 | 74.5 | 79.1 | 83.1 | 87.0 | 90.9 | 96.6 | 99.1 | 99.8 | 100 |
| 16 | 0 | 0.0 | 0.0 | 0.5 | 2.0 | 5.5 | 12.3 | 16.2 | 20.9 | 26.4 | 35.2 | 48.1 | 58.1 | 63.1 | 66.5 | 71.9 | 77.0 | 81.6 | 85.1 | 88.4 | 91.5 | 96.3 | 98.7 | 99.6 | 100 |
| 17 | 0 | 0.0 | 0.0 | 0.7 | 2.8 | 6.1 | 10.7 | 12.9 | 16.1 | 21.9 | 32.8 | 45.9 | 55.5 | 60.3 | 64.0 | 71.2 | 77.2 | 80.3 | 83.1 | 87.7 | 92.6 | 97.2 | 99.1 | 99.8 | 100 |
| 18 | 0 | 0.0 | 0.0 | 0.6 | 2.5 | 6.2 | 12.4 | 16.4 | 20.2 | 23.9 | 29.3 | 37.7 | 45.6 | 49.8 | 53.3 | 58.4 | 64.3 | 69.0 | 75.0 | 86.6 | 93.9 | 96.6 | 98.0 | 100.0 | 100 |
| 19 | 0 | 1.0 | 2.6 | 7.4 | 16.4 | 23.5 | 28.0 | 31.0 | 33.5 | 37.0 | 41.7 | 48.1 | 51.1 | 52.0 | 52.5 | 53.6 | 55.7 | 57.6 | 61.1 | 65.8 | 74.7 | 88.0 | 95.8 | 98.7 | 100 |
| 20 | 0 | 9.8 | 18.5 | 25.4 | 30.2 | 35.6 | 38.9 | 41.5 | 42.9 | 44.0 | 45.2 | 48.2 | 50.8 | 51.7 | 52.5 | 54.6 | 57.4 | 58.5 | 60.1 | 63.2 | 69.6 | 76.7 | 85.4 | 92.4 | 100 |
| 21 | 0 | 7.5 | 13.6 | 18.1 | 21.1 | 24.4 | 27.0 | 29.4 | 31.7 | 34.6 | 37.3 | 39.6 | 41.6 | 43.4 | 45.4 | 48.1 | 51.3 | 53.3 | 56.6 | 62.4 | 72.4 | 81.3 | 88.9 | 94.7 | 100 |
| 22 | 0 | 1.2 | 1.6 | 1.6 | 1.6 | 1.6 | 1.6 | 2.2 | 3.9 | 4.6 | 6.4 | 14.2 | 32.8 | 47.2 | 58.8 | 69.1 | 76.0 | 82.0 | 87.1 | 96.7 | 99.9 | 99.9 | 99.9 | 99.9 | 100 |
| 23 | 0 | 7.9 | 15.0 | 20.9 | 25.7 | 31.1 | 35.7 | 40.2 | 43.2 | 46.2 | 47.7 | 48.8 | 49.4 | 49.9 | 50.7 | 51.8 | 54.1 | 57.7 | 62.8 | 65.9 | 70.1 | 77.3 | 86.8 | 93.5 | 100 |
| 24 | 0 | 12.2 | 23.6 | 33.0 | 39.7 | 47.1 | 51.7 | 55.9 | 57.7 | 58.6 | 58.9 | 59.1 | 59.1 | 59.2 | 59.2 | 59.3 | 59.5 | 60.0 | 61.4 | 63.0 | 66.5 | 71.8 | 81.3 | 89.6 | 100 |
| 25 | 0 | 9.8 | 20.8 | 30.2 | 37.6 | 45.8 | 50.6 | 54.4 | 56.0 | 56.8 | 57.1 | 57.1 | 57.2 | 57.6 | 58.5 | 59.8 | 62.2 | 65.3 | 67.5 | 68.2 | 69.4 | 74.8 | 86.6 | 93.0 | 100 |
| 26 | 0 | 2.0 | 5.4 | 9.8 | 15.6 | 21.5 | 24.7 | 26.6 | 27.4 | 28.0 | 28.7 | 29.8 | 32.5 | 36.6 | 44.9 | 55.4 | 65.7 | 72.6 | 77.8 | 84.4 | 89.5 | 93.9 | 96.5 | 98.4 | 100 |
| 27 | 0 | 0.0 | 0.0 | 1.0 | 4.0 | 5.9 | 8.0 | 11.1 | 13.0 | 14.0 | 14.6 | 15.3 | 17.0 | 23.2 | 39.1 | 60.0 | 76.3 | 86.1 | 89.7 | 90.4 | 90.9 | 93.1 | 96.6 | 99.1 | 100 |
| 28 | 0 | 0.0 | 0.0 | 0.0 | 0.2 | 0.5 | 1.5 | 3.3 | 7.2 | 11.9 | 17.7 | 21.4 | 27.0 | 37.1 | 51.4 | 62.3 | 70.6 | 78.8 | 84.6 | 90.6 | 94.4 | 97.9 | 99.3 | 100.0 | 100 |
| 29 | 0 | 0.6 | 0.7 | 0.7 | 0.7 | 1.5 | 3.9 | 6.0 | 10.5 | 17.9 | 28.8 | 36.6 | 43.8 | 51.5 | 59.3 | 68.0 | 74.8 | 80.3 | 84.3 | 88.8 | 92.7 | 98.0 | 99.8 | 99.9 | 100 |
| 30 | 0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.2 | 0.8 | 2.8 | 7.9 | 14.2 | 24.7 | 35.6 | 45.4 | 52.2 | 58.7 | 68.5 | 77.6 | 84.5 | 88.9 | 93.7 | 96.2 | 97.6 | 98.3 | 99.6 | 100 |
| 31 | 0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.2 | 1.0 | 3.5 | 9.9 | 15.7 | 26.4 | 47.2 | 61.4 | 65.9 | 69.0 | 77.2 | 86.0 | 91.6 | 94.8 | 98.7 | 100.0 | 100.0 | 100.0 | 100.0 | 100 |
| 32 | 0 | 0.1 | 0.1 | 0.1 | 0.1 | 0.6 | 2.2 | 4.3 | 9.0 | 14.2 | 23.3 | 34.6 | 46.3 | 54.2 | 61.7 | 72.9 | 82.5 | 89.6 | 93.7 | 98.2 | 99.7 | 99.9 | 99.9 | 99.9 | 100 |
| 33 | 0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.6 | 2.3 | 4.2 | 8.8 | 16.1 | 30.0 | 46.9 | 57.9 | 62.8 | 66.2 | 72.1 | 79.1 | 85.9 | 91.1 | 97.0 | 98.9 | 98.9 | 98.9 | 98.9 | 100 |
| 34 | 0 | 0.0 | 0.0 | 0.0 | 0.0 | 1.8 | 7.3 | 10.7 | 15.5 | 22.0 | 29.9 | 35.9 | 42.0 | 48.5 | 56.9 | 67.0 | 76.9 | 85.8 | 91.2 | 95.7 | 97.8 | 99.6 | 100.0 | 100.0 | 100 |
| 35 | 0 | 0.0 | 0.0 | 0.0 | 0.0 | 2.5 | 10.2 | 15.9 | 22.2 | 27.9 | 34.7 | 43.9 | 51.9 | 56.9 | 61.3 | 67.3 | 73.9 | 80.1 | 85.1 | 89.6 | 93.2 | 98.2 | 99.8 | 99.8 | 100 |

SWPPP AMENDMENT LOG & AMENDMENTS

SWPPP AMENDMENTS

This SWPPP shall be amended:

- Whenever there is a change in construction or operations which may affect the discharge of pollutants to surface waters, groundwater(s), or a municipal separate storm system, (MS4); or
- If any conditions of the Permits is violated or the general objective of reducing or eliminating pollutants in storm water discharges has not been achieved. If the RWQCB determines that a permit violation has occurred, the SWPPP shall be amended and implemented within 14 calendar days after notification by the RWQCB;
- Annually, prior to the defined rainy season, when required by the project's Special Provisions; and
- When deemed necessary by the Engineer of Record, Qualified SWPPP Practitioner (QSP), or the Qualified SWPPP Developer (QSD).

The following item will be included in each amendment:

- Who requested the amendment
- The location of the proposed change
- The reason for the change
- The original BMP proposed, if any
- The new BMP proposed
- QSD Certification of the Amendment

[illegible]

APPENDIX H

CONSTRUCTION ACTIVITY SCHEDULE & BMP IMPLEMENTATION SCHEDULE

APPENDIX H

CONSTRUCTION ACTIVITY SCHEDULE & BMP IMPLEMENTATION SCHEDULE

BMP IMPLEMENTATION SCHEDULE

GRADING & LAND DEVELOPMENT PHASE

Project Name: 1901 E First Street Apartments

| Activities Associated with Phase: (check all that apply) | | |
|---|---|--|
| <input checked="" type="checkbox"/> Demolition <input type="checkbox"/> Excavation <input checked="" type="checkbox"/> Rough Grade <input checked="" type="checkbox"/> Erosion & Sediment Control <input checked="" type="checkbox"/> Clearing/Vegetation Removal | <input type="checkbox"/> Surveying <input type="checkbox"/> Finish Grade <input type="checkbox"/> Soil Amendment(s): <input checked="" type="checkbox"/> Equip. Maintenance/Fueling <input checked="" type="checkbox"/> Material Delivery & Storage | <input type="checkbox"/> Rock Crushing <input type="checkbox"/> Blasting <input type="checkbox"/> Soils Testing <input type="checkbox"/> Other: |

| BMP Deployment: (check all that apply) | | |
|---|---|---|
| <u>Erosion Control BMPs:</u> | | |
| <input checked="" type="checkbox"/> EC-1 Scheduling <input checked="" type="checkbox"/> EC-2 Protect Existing Vegetation <input checked="" type="checkbox"/> EC-3 Hydraulic Mulch* <input checked="" type="checkbox"/> EC-4 Hydroseeding* <input checked="" type="checkbox"/> EC-5 Soil Binders* <input checked="" type="checkbox"/> EC-6 Straw Mulch* | <input checked="" type="checkbox"/> EC-7 Geotextiles & Mats <input type="checkbox"/> EC-8 Wood Mulching <input checked="" type="checkbox"/> EC-9 Earth Dikes & Drainage Swales <input type="checkbox"/> EC-10 Velocity Dissipation <input type="checkbox"/> EC-11 Slope Drains <input type="checkbox"/> EC-12 Streambank Stabilization | <input type="checkbox"/> EC-13 Reserved <input type="checkbox"/> EC-14 Compost Blankets <input type="checkbox"/> EC-15 Soil Preparation/Roughening <input type="checkbox"/> EC-16 Non-Vegetative Stabilization |
| <u>Sediment Control BMPs:</u> | | |
| <input checked="" type="checkbox"/> SE-1 Silt Fence <input type="checkbox"/> SE-2 Sediment Basin <input type="checkbox"/> SE-3 Sediment Trap <input type="checkbox"/> SE-4 Check Dam <input checked="" type="checkbox"/> SE-5 Fiber Rolls | <input checked="" type="checkbox"/> SE-6 Gravel Bag Berm <input checked="" type="checkbox"/> SE-7 Street Sweeping/Vacuuming <input type="checkbox"/> SE-8 Sandbag Barrier <input type="checkbox"/> SE-9 Straw Bale Barrier <input checked="" type="checkbox"/> SE-10 Storm Drain Inlet Protection | <input type="checkbox"/> SE-11 ATS <input type="checkbox"/> SE-12 Temporary Silt Dike <input type="checkbox"/> SE-13 Compost Socks & Berms <input type="checkbox"/> SE-14 Biofilter Bags |
| <u>Tracking Control & Wind Erosion Control BMPs:</u> | | |
| <input checked="" type="checkbox"/> TC-1 Stabilized Entrance/Exit <input checked="" type="checkbox"/> WE-1 Wind Erosion Control | <input checked="" type="checkbox"/> TC-2 Stabilized Roadway | <input type="checkbox"/> TC-3 Entrance/Outlet Tire Wash |
| <u>Non-Storm Water Management BMPs:</u> | | |
| <input checked="" type="checkbox"/> NS-1 Water Conservation <input checked="" type="checkbox"/> NS-2 Dewatering Operations <input type="checkbox"/> NS-3 Paving & Grinding <input type="checkbox"/> NS-4 Temp. Stream Crossing <input type="checkbox"/> NS-5 Clear Water Diversion <input checked="" type="checkbox"/> NS-6 Illicit Connection/Discharge | <input type="checkbox"/> NS-7 Potable Water/Irrigation <input checked="" type="checkbox"/> NS-8 Vehicle & Equip. Cleaning <input checked="" type="checkbox"/> NS-9 Vehicle & Equip. Fueling <input checked="" type="checkbox"/> NS-10 Vehicle & Equip. Maint. <input type="checkbox"/> NS-11 Pile Driving Operations | <input type="checkbox"/> NS-12 Concrete Curing <input type="checkbox"/> NS-13 Concrete Finishing <input type="checkbox"/> NS-14 Material Use Over Water <input type="checkbox"/> NS-15 Demo Adj. to Water <input type="checkbox"/> NS-16 Temporary Batch Plants |
| <u>Materials & Waste Management BMPs:</u> | | |
| <input checked="" type="checkbox"/> WM-1 Material Delivery/Storage <input checked="" type="checkbox"/> WM-2 Material Use <input checked="" type="checkbox"/> WM-3 Stockpile Management <input checked="" type="checkbox"/> WM-4 Spill Prevention & Control | <input checked="" type="checkbox"/> WM-5 Solid Waste Management <input checked="" type="checkbox"/> WM-6 Hazardous Waste Mgmt. <input type="checkbox"/> WM-7 Contaminated Soil Management | <input checked="" type="checkbox"/> WM-8 Concrete Waste Mgmt. <input checked="" type="checkbox"/> WM-9 Sanitary/Septic Waste <input checked="" type="checkbox"/> WM-10 Liquid Waste Management |

Note: Refer to the SWPPP Exhibits/Erosion Control Plans for BMP locations by construction phase. Not all minimum requirements may be applicable to every project.

- * The Contractor shall select one of the five measures or a combination thereof to stabilize inactive areas (areas of construction activity that have been disturbed but are not currently being worked on and are not scheduled to be re-disturbed for at least 14 days)
- ✓ Minimum BMP

BMP IMPLEMENTATION SCHEDULE

STREETS & UTILITIES

Project Name: 1901 E First Street Apartments

| Activities Associated with Phase: (check all that apply) | | |
|--|---|---|
| <input checked="" type="checkbox"/> Finish Grade | <input checked="" type="checkbox"/> Curb/Gutter Concrete Pour | <input checked="" type="checkbox"/> Material Delivery & Storage |
| <input checked="" type="checkbox"/> Utility Install: Water/Sewer/Gas | <input type="checkbox"/> Masonry/Retaining Walls | <input checked="" type="checkbox"/> Equip. Maintenance/Fueling |
| <input checked="" type="checkbox"/> Storm Drain Installation | <input checked="" type="checkbox"/> Paving Operations | <input type="checkbox"/> Other: |

| BMP Deployment: (check all that apply) | | |
|---|---|---|
| <u>Erosion Control BMPs:</u> | | |
| ✓ EC-1 Scheduling | ✓ EC-7 Geotextiles & Mats | <input type="checkbox"/> EC-13 Reserved |
| ✓ EC-2 Protect Existing Vegetation | <input type="checkbox"/> EC-8 Wood Mulching | <input type="checkbox"/> EC-14 Compost Blankets |
| ✓ EC-3 Hydraulic Mulch | ✓ EC-9 Earth Dikes & Drainage Swales | <input type="checkbox"/> EC-15 Soil Preparation/Roughening |
| <input type="checkbox"/> EC-4 Hydroseeding | <input type="checkbox"/> EC-10 Velocity Dissipation | <input type="checkbox"/> EC-16 Non-Vegetative Stabilization |
| <input type="checkbox"/> EC-5 Soil Binders | <input type="checkbox"/> EC-11 Slope Drains | |
| <input type="checkbox"/> EC-6 Straw Mulch | <input type="checkbox"/> EC-12 Streambank Stabilization | |
| <u>Sediment Control BMPs:</u> | | |
| ✓ SE-1 Silt Fence | ✓ SE-6 Gravel Bag Berm | <input type="checkbox"/> SE-11 ATS |
| <input type="checkbox"/> SE-2 Sediment Basin | ✓ SE-7 Street Sweeping & Vacuuming | <input type="checkbox"/> SE-12 Temporary Silt Dike |
| ✓ SE-3 Sediment Trap | ✓ SE-8 Sandbag Barrier | <input type="checkbox"/> SE-13 Compost Socks & Berms |
| ✓ SE-4 Check Dam | <input type="checkbox"/> SE-9 Straw Bale Barrier | <input type="checkbox"/> SE-14 Biofilter Bags |
| ✓ SE-5 Fiber Rolls | ✓ SE-10 Storm Drain Inlet Protection | |
| <u>Tracking Control & Wind Erosion Control BMPs:</u> | | |
| ✓ TC-1 Stabilized Entrance/Exit | ✓ TC-2 Stabilized Roadway | <input type="checkbox"/> TC-3 Entrance/Outlet Tire Wash |
| ✓ WE-1 Wind Erosion Control | | |
| <u>Non-Storm Water Management BMPs:</u> | | |
| ✓ NS-1 Water Conservation | ✓ NS-7 Potable Water/Irrigation | ✓ NS-12 Concrete Curing |
| ✓ NS-2 Dewatering Operations | ✓ NS-8 Vehicle & Equip. Cleaning | ✓ NS-13 Concrete Finishing |
| ✓ NS-3 Paving & Grinding | ✓ NS-9 Vehicle & Equip. Fueling | <input type="checkbox"/> NS-14 Material Use Over Water |
| <input type="checkbox"/> NS-4 Temp. Stream Crossing | ✓ NS-10 Vehicle & Equip. Maint. | <input type="checkbox"/> NS-15 Demo. Adj. to Water |
| <input type="checkbox"/> NS-5 Clear Water Diversion | <input type="checkbox"/> NS-11 Pile Driving Operations | <input type="checkbox"/> NS-16 Temporary Batch Plants |
| ✓ NS-6 Illicit Connection/Discharge | | |
| <u>Materials & Waste Management BMPs:</u> | | |
| ✓ WM-1 Material Delivery/Storage | ✓ WM-5 Solid Waste Management | ✓ WM-8 Concrete Waste Mgmt. |
| ✓ WM-2 Material Use | ✓ WM-6 Hazardous Waste Mgmt. | ✓ WM-9 Sanitary/Septic Waste |
| ✓ WM-3 Stockpile Management | ✓ WM-7 Contaminated Soil Management | ✓ WM-10 Liquid Waste Management |
| ✓ WM-4 Spill Prevention & Control | | |

Note: Refer to the SWPPP Exhibits/Erosion Control Plans for BMP locations by construction phase. Not all minimum requirements may be applicable to every project.

✓ Minimum BMP

BMP IMPLEMENTATION SCHEDULE

VERTICAL CONSTRUCTION

Project Name: 1901 E First Street Apartments

| Activities Associated with Phase: (check all that apply) | | |
|--|--|---|
| <input checked="" type="checkbox"/> Framing <input checked="" type="checkbox"/> Masonry <input checked="" type="checkbox"/> Drywall/Interior Walls <input checked="" type="checkbox"/> Exterior Siding <input checked="" type="checkbox"/> Flooring <input checked="" type="checkbox"/> Carpentry | <input checked="" type="checkbox"/> Electrical <input checked="" type="checkbox"/> Plumbing <input checked="" type="checkbox"/> HVAC <input checked="" type="checkbox"/> nsulation <input checked="" type="checkbox"/> Roofing <input checked="" type="checkbox"/> Concrete Forms/Foundations | <input checked="" type="checkbox"/> Painting <input checked="" type="checkbox"/> Stucco <input checked="" type="checkbox"/> Tile <input checked="" type="checkbox"/> Landscaping & Irrigation <input checked="" type="checkbox"/> Equip. Maintenance/Fueling <input type="checkbox"/> Other: |

| BMP Deployment: (check all that apply) | | |
|--|---|---|
| <u>Erosion Control BMPs:</u> | | |
| <input checked="" type="checkbox"/> EC-1 Scheduling <input checked="" type="checkbox"/> EC-2 Protect Existing Vegetation <input checked="" type="checkbox"/> EC-3 Hydraulic Mulch <input type="checkbox"/> EC-4 Hydroseeding <input type="checkbox"/> EC-5 Soil Binders <input type="checkbox"/> EC-6 Straw Mulch | <input checked="" type="checkbox"/> EC-7 Geotextiles & Mats <input type="checkbox"/> EC-8 Wood Mulching <input checked="" type="checkbox"/> EC-9 Earth Dikes & Drainage Swales <input type="checkbox"/> EC-10 Velocity Dissipation <input type="checkbox"/> EC-11 Slope Drains <input type="checkbox"/> EC-12 Streambank Stabilization | <input type="checkbox"/> EC-13 Reserved <input type="checkbox"/> EC-14 Compost Blankets <input type="checkbox"/> EC-15 Soil Preparation/Roughening <input type="checkbox"/> EC-16 Non-Vegetative Stabilization |
| <u>Sediment Control BMPs:</u> | | |
| <input type="checkbox"/> SE-1 Silt Fence <input type="checkbox"/> SE-2 Sediment Basin <input checked="" type="checkbox"/> SE-3 Sediment Trap <input checked="" type="checkbox"/> SE-4 Check Dam <input checked="" type="checkbox"/> SE-5 Fiber Rolls | <input checked="" type="checkbox"/> SE-6 Gravel Bag Berm <input checked="" type="checkbox"/> SE-7 Street Sweeping & Vacuuming <input checked="" type="checkbox"/> SE-8 Sandbag Barrier <input type="checkbox"/> SE-9 Straw Bale Barrier <input checked="" type="checkbox"/> SE-10 Storm Drain Inlet Protection | <input type="checkbox"/> SE-11 ATS <input type="checkbox"/> SE-12 Temporary Silt Dike <input type="checkbox"/> SE-13 Compost Socks & Berms <input type="checkbox"/> SE-14 Biofilter Bags |
| <u>Tracking Control & Wind Erosion Control BMPs:</u> | | |
| <input checked="" type="checkbox"/> TC-1 Stabilized Entrance/Exit <input checked="" type="checkbox"/> WE-1 Wind Erosion Control | <input checked="" type="checkbox"/> TC-2 Stabilized Roadway | <input type="checkbox"/> TC-3 Entrance/Outlet Tire Wash |
| <u>Non-Storm Water Management BMPs:</u> | | |
| <input checked="" type="checkbox"/> NS-1 Water Conservation <input type="checkbox"/> NS-2 Dewatering Operations <input type="checkbox"/> NS-3 Paving & Grinding <input type="checkbox"/> NS-4 Temp. Stream Crossing <input type="checkbox"/> NS-5 Clear Water Diversion <input checked="" type="checkbox"/> NS-6 Illicit Connection/Discharge | <input checked="" type="checkbox"/> NS-7 Potable Water/Irrigation <input checked="" type="checkbox"/> NS-8 Vehicle & Equip. Cleaning <input checked="" type="checkbox"/> NS-9 Vehicle & Equip. Fueling <input checked="" type="checkbox"/> NS-10 Vehicle & Equip. Maint. <input type="checkbox"/> NS-11 Pile Driving Operations | <input checked="" type="checkbox"/> NS-12 Concrete Curing <input checked="" type="checkbox"/> NS-13 Concrete Finishing <input type="checkbox"/> NS-14 Material Use Over Water <input type="checkbox"/> NS-15 Demo Adj. to Water <input type="checkbox"/> NS-16 Temporary Batch Plants |
| <u>Materials & Waste Management BMPs:</u> | | |
| <input checked="" type="checkbox"/> WM-1 Material Delivery/Storage <input checked="" type="checkbox"/> WM-2 Material Use <input checked="" type="checkbox"/> WM-3 Stockpile Management <input checked="" type="checkbox"/> WM-4 Spill Prevention & Control | <input checked="" type="checkbox"/> WM-5 Solid Waste Management <input checked="" type="checkbox"/> WM-6 Hazardous Waste Mgmt. <input checked="" type="checkbox"/> WM-7 Contaminated Soil Management | <input checked="" type="checkbox"/> WM-8 Concrete Waste Mgmt. <input checked="" type="checkbox"/> WM-9 Sanitary/Septic Waste <input checked="" type="checkbox"/> WM-10 Liquid Waste Management |

Note: Refer to the SWPPP Exhibits/Erosion Control Plans for BMP locations by construction phase. Not all minimum requirements may be applicable to every project.

✓ Minimum BMP

BMP IMPLEMENTATION SCHEDULE

FINAL LANDSCAPING & SITE STABILIZATION

Project Name: 1901 E First Street Apartments

| Activities Associated with Phase: (check all that apply) | | |
|---|--|--|
| <input checked="" type="checkbox"/> Stabilization <input checked="" type="checkbox"/> Landscape Installation <input checked="" type="checkbox"/> Vegetation Establishment <input checked="" type="checkbox"/> Permanent Water Quality Features | <input checked="" type="checkbox"/> Drainage Inlet Stencils <input checked="" type="checkbox"/> Irrigation System Testing <input checked="" type="checkbox"/> Inlet Filtration | <input checked="" type="checkbox"/> Storage Yard/Material Removal <input checked="" type="checkbox"/> Erosion & Sediment Control BMP Removal <input type="checkbox"/> Other: |

| BMP Deployment: (check all that apply) | | |
|---|---|--|
| <u>Erosion Control BMPs:</u> | | |
| <input checked="" type="checkbox"/> EC-1 Scheduling <input checked="" type="checkbox"/> EC-2 Protect Existing Vegetation <input type="checkbox"/> EC-3 Hydraulic Mulch <input checked="" type="checkbox"/> EC-4 Hydroseeding <input type="checkbox"/> EC-5 Soil Binders <input type="checkbox"/> EC-6 Straw Mulch | <input checked="" type="checkbox"/> EC-7 Geotextiles & Mats <input checked="" type="checkbox"/> EC-8 Wood Mulching <input type="checkbox"/> EC-9 Earth Dikes & Drainage Swales <input type="checkbox"/> EC-10 Velocity Dissipation <input type="checkbox"/> EC-11 Slope Drains <input type="checkbox"/> EC-12 Streambank Stabilization | <input type="checkbox"/> EC-13 Reserved <input type="checkbox"/> EC-14 Compost Blankets <input type="checkbox"/> EC-15 Soil Preparation/Roughening <input type="checkbox"/> EC-16 Non-Vegetative Stabilization |
| <u>Sediment Control BMPs:</u> | | |
| <input type="checkbox"/> SE-1 Silt Fence <input type="checkbox"/> SE-2 Sediment Basin <input type="checkbox"/> SE-3 Sediment Trap <input type="checkbox"/> SE-4 Check Dam <input type="checkbox"/> SE-5 Fiber Rolls | <input checked="" type="checkbox"/> SE-6 Gravel Bag Berm <input checked="" type="checkbox"/> SE-7 Street Sweeping & Vacuuming <input type="checkbox"/> SE-8 Sandbag Barrier <input type="checkbox"/> SE-9 Straw Bale Barrier <input checked="" type="checkbox"/> SE-10 Storm Drain Inlet Protection | <input type="checkbox"/> SE-11 ATS <input type="checkbox"/> SE-12 Temporary Silt Dike <input type="checkbox"/> SE-13 Compost Socks & Berms <input type="checkbox"/> SE-14 Biofilter Bags |
| <u>Tracking Control & Wind Erosion Control BMPs:</u> | | |
| <input checked="" type="checkbox"/> TC-1 Stabilized Entrance/Exit <input checked="" type="checkbox"/> WE-1 Wind Erosion Control | <input checked="" type="checkbox"/> TC-2 Stabilized Roadway | <input type="checkbox"/> TC-3 Entrance/Outlet Tire Wash |
| <u>Non-Storm Water Management BMPs:</u> | | |
| <input checked="" type="checkbox"/> NS-1 Water Conservation <input type="checkbox"/> NS-2 Dewatering Operations <input checked="" type="checkbox"/> NS-3 Paving & Grinding <input type="checkbox"/> NS-4 Temp. Stream Crossing <input type="checkbox"/> NS-5 Clear Water Diversion <input checked="" type="checkbox"/> NS-6 Illicit Connection/Discharge | <input checked="" type="checkbox"/> NS-7 Potable Water/Irrigation <input checked="" type="checkbox"/> NS-8 Vehicle & Equip. Cleaning <input checked="" type="checkbox"/> NS-9 Vehicle & Equip. Fueling <input checked="" type="checkbox"/> NS-10 Vehicle & Equip. Maint. <input type="checkbox"/> NS-11 Pile Driving Operations | <input checked="" type="checkbox"/> NS-12 Concrete Curing <input checked="" type="checkbox"/> NS-13 Concrete Finishing <input type="checkbox"/> NS-14 Material Use Over Water <input type="checkbox"/> NS-15 Demo. Adj. to Water <input type="checkbox"/> NS-16 Temporary Batch Plants |
| <u>Materials & Waste Management BMPs:</u> | | |
| <input checked="" type="checkbox"/> WM-1 Material Delivery/Storage <input checked="" type="checkbox"/> WM-2 Material Use <input checked="" type="checkbox"/> WM-3 Stockpile Management <input checked="" type="checkbox"/> WM-4 Spill Prevention & Control | <input checked="" type="checkbox"/> WM-5 Solid Waste Management <input checked="" type="checkbox"/> WM-6 Hazardous Waste Mgmt. <input type="checkbox"/> WM-7 Contaminated Soil Management | <input checked="" type="checkbox"/> WM-8 Concrete Waste Mgmt. <input checked="" type="checkbox"/> WM-9 Sanitary/Septic Waste <input checked="" type="checkbox"/> WM-10 Liquid Waste Management |

Note: Refer to the SWPPP Exhibits/Erosion Control Plans for BMP locations by construction phase. Not all minimum requirements may be applicable to every project.

✓ Minimum BMP

BMP IMPLEMENTATION SCHEDULE

INACTIVE SITE

Project Name: 1901 E First Street Apartments

| Activities Associated with Phase: (check all that apply) | |
|--|---|
| <input checked="" type="checkbox"/> Routine Site Inspection | <input checked="" type="checkbox"/> Street Sweeping |
| <input checked="" type="checkbox"/> Erosion/Sediment Control Device Installation | <input checked="" type="checkbox"/> Trash Removal |
| <input checked="" type="checkbox"/> Erosion/Sediment Control Device Maintenance | <input type="checkbox"/> Other: |

| BMP Deployment: (check all that apply) | | |
|---|--|---|
| <u>Erosion Control BMPs:</u> | | |
| <input checked="" type="checkbox"/> EC-1 Scheduling | <input checked="" type="checkbox"/> EC-7 Geotextiles & Mats | <input type="checkbox"/> EC-13 Reserved |
| <input checked="" type="checkbox"/> EC-2 Protect Existing Vegetation | <input type="checkbox"/> EC-8 Wood Mulching | <input type="checkbox"/> EC-14 Compost Blankets |
| <input checked="" type="checkbox"/> EC-3 Hydraulic Mulch* | <input type="checkbox"/> EC-9 Earth Dikes & Drainage Swales | <input type="checkbox"/> EC-15 Soil Preparation/Roughening |
| <input checked="" type="checkbox"/> EC-4 Hydroseeding* | <input type="checkbox"/> EC-10 Velocity Dissipation | <input type="checkbox"/> EC-16 Non-Vegetative Stabilization |
| <input checked="" type="checkbox"/> EC-5 Soil Binders* | <input type="checkbox"/> EC-11 Slope Drains | |
| <input checked="" type="checkbox"/> EC-6 Straw Mulch* | <input type="checkbox"/> EC-12 Streambank Stabilization | |
| <u>Sediment Control BMPs:</u> | | |
| <input checked="" type="checkbox"/> SE-1 Silt Fence | <input checked="" type="checkbox"/> SE-6 Gravel Bag Berm | <input type="checkbox"/> SE-11 ATS |
| <input type="checkbox"/> SE-2 Sediment Basin | <input checked="" type="checkbox"/> SE-7 Street Sweeping & Vacuuming | <input type="checkbox"/> SE-12 Temporary Silt Dike |
| <input checked="" type="checkbox"/> SE-3 Sediment Trap | <input type="checkbox"/> SE-8 Sandbag Barrier | <input type="checkbox"/> SE-13 Compost Socks & Berms |
| <input checked="" type="checkbox"/> SE-4 Check Dam | <input type="checkbox"/> SE-9 Straw Bale Barrier | <input type="checkbox"/> SE-14 Biofilter Bags |
| <input checked="" type="checkbox"/> SE-5 Fiber Rolls | <input checked="" type="checkbox"/> SE-10 Storm Drain Inlet Protection | |
| <u>Tracking Control & Wind Erosion Control BMPs:</u> | | |
| <input checked="" type="checkbox"/> TC-1 Stabilized Entrance/Exit | <input checked="" type="checkbox"/> TC-2 Stabilized Roadway | <input type="checkbox"/> TC-3 Entrance/Outlet Tire Wash |
| <input checked="" type="checkbox"/> WE-1 Wind Erosion Control | | |
| <u>Non-Storm Water Management BMPs:</u> | | |
| <input checked="" type="checkbox"/> NS-1 Water Conservation | <input checked="" type="checkbox"/> NS-7 Potable Water/Irrigation | <input type="checkbox"/> NS-12 Concrete Curing |
| <input type="checkbox"/> NS-2 Dewatering Operations | <input type="checkbox"/> NS-8 Vehicle & Equip. Cleaning | <input type="checkbox"/> NS-13 Concrete Finishing |
| <input type="checkbox"/> NS-3 Paving & Grinding | <input type="checkbox"/> NS-9 Vehicle & Equip. Fueling | <input type="checkbox"/> NS-14 Material Use Over Water |
| <input type="checkbox"/> NS-4 Temp. Stream Crossing | <input type="checkbox"/> NS-10 Vehicle & Equip. Maint. | <input type="checkbox"/> NS-15 Demo. Adj. to Water |
| <input type="checkbox"/> NS-5 Clear Water Diversion | <input type="checkbox"/> NS-11 Pile Driving Operations | <input type="checkbox"/> NS-16 Temporary Batch Plants |
| <input checked="" type="checkbox"/> NS-6 Illicit Connection/Discharge | | |
| <u>Materials & Waste Management BMPs:</u> | | |
| <input checked="" type="checkbox"/> WM-1 Material Delivery/Storage | <input type="checkbox"/> WM-5 Solid Waste Management | <input type="checkbox"/> WM-8 Concrete Waste Mgmt. |
| <input checked="" type="checkbox"/> WM-2 Material Use | <input type="checkbox"/> WM-6 Hazardous Waste Mgmt. | <input type="checkbox"/> WM-9 Sanitary/Septic Waste |
| <input checked="" type="checkbox"/> WM-3 Stockpile Management | <input type="checkbox"/> WM-7 Contaminated Soil Management | <input type="checkbox"/> WM-10 Liquid Waste Management |
| <input checked="" type="checkbox"/> WM-4 Spill Prevention & Control | | |

Note: Refer to the SWPPP Exhibits/Erosion Control Plans for BMP locations by construction phase. Not all minimum requirements may be applicable to every project.

✓ Minimum BMP

* The Contractor shall select one of the five measures or a combination thereof to stabilize inactive areas (areas of construction activity that have been disturbed but are not currently being worked on and are not scheduled to be re-disturbed for at least 14 days)

